


**Government Procurement Policy Board - Technical Support Office
Unit 2504, Raffles Corporate Center, F. Ortigas Jr. Road, Ortigas Center 1605**

Project: GPPB-TSO and DBM MOA Cost: 8,200,000.00
 Location: DBM-MOA (interfund transfer)

Implementing Agency/ies: Government Procurement Policy Board - Technical Support Office
 Development Partner/s:
 Contractor/ Supplier:
 Brief Description of Project: Conduct of various Consultation Trainings and Other Procurement Related Training-Workshops

Duration	Project Date		Target Date of Completion	Percentage of Completion	Project Status		Remarks
	Started	As of (Date)			Cost Incurred to Date	Date Completed	
1 year	October 08, 2019	June 30, 2022	December 31, 2022	32.35%	2,653,016.79	N/A	Second Batch of Online Knowledge and Skills Enhancement Training Workshop and Online Year-End Activities/Post-Consultation Activities for GPPB Recognized Trainers shall be charged against GAA Correction in 2020 Report: No realignment was made from MOOE to CO for the procurement of AV/Conference System and high-end laptops. Said transaction was applied in GAA. Ongoing drafting of supplemental MOA.

received 7/15/22


**Government Procurement Policy Board-Technical Support Office
Unit 2504, Raffles Corporate Center, F. Ortigas Jr. Road , Ortigas Center 1605**

Annex "A"

Project : Construction of the New Government Procurement Policy Board-
Technical Support Office (GPPB-TSO) Building Project
Location : University of the Philippines, Diliman, Commonwealth Avenue,
Quezon City
Implementing Agency : Department of Public Works and Highways (DPWH)
Contractor : D.L. Cervantes Construction Corporation and Wismon
Construction & Development Corporation

Cost : Php 317,125,187.18

Source: GAA

Duration	Project Date		Project Status			Remarks	
	Started	Target Date of Completion	Percentage of Completion	As of	Cost Incurred to Date (Php)		Date Completed
857 calendar days – Contract Time Including Extension	26 December 2019	Revised Date of Completion – 30 April 2022 due to Time Extension No. 3	74.8794 %	25 May 2022	237,461,330.07	N.A.	Accomplishment of the Building Project is based on a signed copy of the DPWH Project Monthly Status Report as of 25 May 2022 through its Building and Special Project Management Cluster- Unified Project Management Office (BSPMC-UJPMO). As per MOA with DPWH, DPWH will provide technical assistance to GPPB-TSO for the construction management /supervision of the project. DPWH Suspension Order No.5 is in effect - which was approved last 22 March 2022. Suspension Order No. 5 was requested by the contractor to facilitate the request of GPPB-TSO for additional works for Electrical, Data and Voice. As a result the adjustment of construction plans necessitated during the construction affecting major works

received 7/15/22
Sgt

									like masonry, ceiling and other architectural works. The revised contract amount is based on the DPWH approved Variation Order No.1
--	--	--	--	--	--	--	--	--	--

Following are the documents forwarded by the DPWH as of 25 May 2022:

1. Project Monthly Status Report:
<https://gppbgov.sharepoint.com/:b:/s/BuildingTaskForce/ESGcLoHpX4VAqCygPLcRdFoBra2G7A9cohNk1RZsg6GMaA?e=dvNf7Y>
2. Statement of Work Accomplished:
<https://gppbgov.sharepoint.com/:b:/s/BuildingTaskForce/EX-V1mmTN6xFnSGfpyxeA4AB1xhcVtXJzapcFW4NfgMgHw?e=97exYr>
3. Work Suspension Order No. 05:
<https://gppbgov.sharepoint.com/:b:/s/BuildingTaskForce/EeVKG0 CDkNEqjvJFW1HYOABX1bJ0ashNwIxy-sDnLv92w?e=kJR7lm>