

**Government Procurement Policy Board-Technical Support Office
Unit 2504, Raffles Corporate Center, F. Ortigas Jr. Road , Ortigas Center 1605**

Annex “A”

Project : Construction of the New Government Procurement Policy Board- Technical Support Office (GPPB-TSO) Building Project Cost : Php 317,125,187.18
 Location : University of the Philippines, Diliman, Commonwealth Avenue, Quezon City Source: GAA
 Implementing Agency : Department of Public Works and Highways (DPWH)
 Contractor : D.L. Cervantes Construction Corporation and Wismon Construction & Development Corporation

Project Date			Project Status				Remarks
Duration	Started	Target Date of Completion	Percentage of Completion	As of (Date)	Cost Incurred to Date (PhP)	Date Completed	
857 calendar days – Contract Time Including Extension	26 December 2019	Revised Date of Completion – 30 April 2022 due to Time Extension No. 3	74.8794 %	25 August 2022	237,461,330.07	N.A.	Accomplishment of the Building Project is based on a signed copy of the DPWH Project Monthly Status Report as of 25 August 2022 submitted through its Building and Special Project Management Cluster-Unified Project Management Office (BSPMC -UPMO). As per Memorandum of Agreement with DPWH, DPWH will provide technical assistance to GPPB-TSO for the construction management /supervision of the project. DPWH Suspension Order No.5 is in effect - which was approved last 22 March 2022. Suspension Order No. 5 was requested by the contractor in view of the request of GPPB-TSO for additional works for Electrical, Data and

							<p>Voice affecting works like masonry, ceiling and other architectural works.</p> <p>The revised contract amount is based on the DPWH approved Variation Order No.1.</p> <p>The list of items of work for the draft Variation No. 2, was submitted by DPWH and was subjected to further review and discussions with the concerned DPWH officers. Final copy of the layout plans for the electronics and electrical under VO 2 was forwarded to GPPB-TSO by DPWH in September 2022 which was subsequently confirmed found in order.</p>
--	--	--	--	--	--	--	--

Following are the documents forwarded by the DPWH as of 25 August 2022:

1. Project Monthly Status Report:

https://gppbgov.sharepoint.com/:b:/s/BuildingTaskForce/EWPW7TwHsn9Muj9HTZLc4DwBCaBMxa_SYsx8Lb32zwHw2w?e=9ypwKi

2. Statement of Work Accomplished:

https://gppbgov.sharepoint.com/:b:/s/BuildingTaskForce/EQdL0OJ_mbNChW34t9D3SRoBjbqyArtCvYYRAVFNY1-IMg?e=a8kQdR

3. Work Suspension Order No. 05:

<https://gppbgov.sharepoint.com/:b:/s/BuildingTaskForce/Ee4KNYs3fBllhg76PrgVhIB1xJLM1N2iad3Ulyrpy4nmw?e=RPEck7>