

**Government Procurement Policy Board-Technical Support Office
Unit 2504, Raffles Corporate Center, F. Ortigas Jr. Road , Ortigas Center 1605**

Annex “A”

Project : Construction of the New Government Procurement Policy Board- Technical Support Office (GPPB-TSO) Building Project Cost : Php 317,125,187.18
 Location : University of the Philippines, Diliman, Commonwealth Avenue, Quezon City Source: GAA
 Implementing Agency : Department of Public Works and Highways (DPWH)
 Contractor : D.L. Cervantes Construction Corporation and Wismon Construction & Development Corporation

Project Date			Project Status				Remarks
Duration	Started	Target Date of Completion	Percentage of Completion	As of	Cost Incurred to Date (PhP)	Date Completed	
826 calendar days	26 December 2019	Revised Date of Completion – 30 March 2022 with Time Extension No. 3 on-process at DPWH	74.8794 %	25 February 2022	231,868,603.35	N.A.	Accomplishment of the Building Project is based on a signed copy of the DPWH Monthly Accomplishment Report (MAR) as of 25 February 2022 through its Building and Special Project Management Cluster-Unified Project Management Office (BSPMC -UPMO). Per MOA with DPWH, the DPWH provides technical assistance to GPPB-TSO in the construction management /supervision of the building project. DPWH Time Extension No. 3 is on process awaiting for the signature of DPWH Undersecretary for BSPC-UPMO. The revised contract amount is based on the DPWH approved Variation Order No.1

