

**Government Procurement Policy Board-Technical Support Office
Unit 2504, Raffles Corporate Center, F. Ortigas Jr. Road , Ortigas Center 1605**

Annex “A”

Project : Construction of the New Government Procurement Policy Board- Technical Support Office (GPPB-TSO) Building Project Cost : Php309,244,759.42
 Location : University of the Philippines, Diliman, Commonwealth Avenue, Quezon City Source: GAA
 Implementing Agency : Department of Public Works and Highways (DPWH)
 Contractor : D.L. Cervantes Construction Corporation and Wismon Construction & Development Corporation

Project Date			Project Status				Remarks
Duration	Started	Target Date of Completion	Percentage of Completion	As of	Cost Incurred to Date (PhP)	Date Completed	
826 calendar days	26 December 2019	Revised Date of Completion – 30 March 2022	57.7442%	25 December 2021	177,528,778.08	N.A.	Accomplishment of the Building Project is based on an advance copy of the Monthly Accomplishment Report (MAR) as of 25 December 2021 submitted to the GPPB-TSO by DPWH through its Building and Special Project Management Cluster-Unified Project Management Office. Per MOA with DPWH, the DPWH provides technical assistance to GPPB-TSO in the construction management /supervision of the building project. Building project accomplishment is based on the proposed revised construction schedule No. 4 due to Time Extension No. 3 of Variation Order

							No. 1 approved by DPWH. Approved copy of the MAR shall be provided after the lockdown of the DPWH.
--	--	--	--	--	--	--	---