

Republic of the Philippines
Department of Public Works and Highways
OFFICE OF THE DPWH DISTRICT ENGINEER
Leyte 1st District Engineering Office
Pawing, Palo, Leyte

Procurement Monitoring Report
For the Period January - June 2017

Code (PAP) UACS No.	Procurement Program/Project	PMO/ End-User	Mode of Procurement	Actual Procurement Activity												Source of Funds	ABC (PhP)			Contract Cost (PhP)			List of invited Observers	Date of Receipt of Invitation							Remarks (Explaining changes from the APP)		
				Pre-Proc Conference	Ads/Post of IAEB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion	Acceptance/ Turnover		Total	MOOE	CO	Total	MOOE	CO		Pre-Proc Conf	Pre-bid Conf.	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Notice of Award		Contract Signing	Delivery/ Accept
2680040101009970	Contract ID No. 16IC0055 Const. of 2-Storey (12-Classroom) Schoolbuilding, Sto. Niño Elementary School, Tanauan, Leyte	Const. Sect.	Public Bidding	Dec. 02, 2016	Dec. 07-14, 2016	Dec. 15, 2016	Dec. 27, 2016	Dec. 27, 2016	Dec. 28, 2016	Dec. 29, 2016	Jan. 03, 2017	Jan. 13, 2017	Jan. 18, 2017	July 20, 2017	July 20, 2018	GAA 2016	14,284,925.01	-	14,284,925.01	14,129,220.00	-	14,129,220.00	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Dec. 14, 2016	Dec. 14, 2016	Dec. 14, 2016	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
2680040101009970	Contract ID No. 16IC0056 Const. of 2-Storey (6-Classroom) Schoolbuilding, San Roque Elementary School, Tanauan, Leyte	Const. Sect.	Public Bidding	Dec. 02, 2016	Dec. 07-14, 2016	Dec. 15, 2016	Dec. 27, 2016	Dec. 27, 2016	Dec. 28, 2016	Dec. 29, 2016	Jan. 03, 2017	Jan. 10, 2017	Jan. 13, 2017	July 29, 2017	June 07, 2018	GAA 2016	10,245,244.19	-	10,245,244.19	10,198,991.28	-	10,198,991.28	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Dec. 14, 2016	Dec. 14, 2016	Dec. 14, 2016	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
2680040101009970	Contract ID No. 16IC0057 Const. of 2-Storey (8-Classroom) Schoolbuilding, Sta Cruz National High School, San Miguel, Leyte	Const. Sect.	Public Bidding	Dec. 02, 2016	Dec. 07-14, 2016	Dec. 15, 2016	Dec. 27, 2016	Dec. 27, 2016	Dec. 28, 2016	Dec. 29, 2016	Jan. 03, 2017	Jan. 13, 2017	Jan. 18, 2017	June 07, 2017	June 07, 2018	GAA 2016	7,984,315.40	-	7,984,315.40	7,950,200.00	-	7,950,200.00	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Dec. 14, 2016	Dec. 14, 2016	Dec. 14, 2016	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
185003016100368	Contract ID No. 17IC0001 Retrofitting/Strengthening of Permanent Bridges, Embarkadero Bridge (B00038LT) along Daang Maharlika (LT), Tanauan, Leyte	Maint. Sect.	Public Bidding	Sep. 30, 2016	Oct. 05-12, 2016	Oct. 13, 2016	Oct. 25, 2016	Oct. 25, 2016	Oct. 27, 2016	Nov. 11, 2016	Feb. 01, 2017	Feb. 10, 2017	Feb. 13, 2017	May 19, 2017	May 19, 2018	GAA 2017	10,075,478.87	-	10,075,478.87	9,873,771.36	-	9,873,771.36	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Oct. 12, 2016	Oct. 12, 2016	Oct. 12, 2016	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
185003016100372	Contract ID No. 17IC0002 Retrofitting/Strengthening of Permanent Bridges, Telegrafo I Bridge (B00039LT) along Daang Maharlika (LT), Tolosa, Leyte	Maint. Sect.	Public Bidding	Sep. 30, 2016	Oct. 05-12, 2016	Oct. 13, 2016	Oct. 25, 2016	Oct. 25, 2016	Oct. 27, 2016	Nov. 11, 2016	Feb. 01, 2017	Feb. 10, 2017	Feb. 13, 2017	May 19, 2017	May 19, 2018	GAA 2017	7,345,280.10	-	7,345,280.10	7,313,000.00	-	7,313,000.00	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Oct. 12, 2016	Oct. 12, 2016	Oct. 12, 2016	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
185003016100367	Contract ID No. 17IC0003 Retrofitting/Strengthening of Permanent Bridges, Cambetista Bridge (B00037LT) along Daang Maharlika (LT), Tanauan, Leyte	Maint. Sect.	Public Bidding	Sep. 30, 2016	Oct. 05-12, 2016	Oct. 13, 2016	Oct. 25, 2016	Oct. 25, 2016	Oct. 28, 2016	Nov. 11, 2016	Feb. 01, 2017	Feb. 10, 2017	Feb. 13, 2017	May 19, 2017	May 19, 2018	GAA 2017	7,289,703.58	-	7,289,703.58	7,123,454.00	-	7,123,454.00	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Oct. 12, 2016	Oct. 12, 2016	Oct. 12, 2016	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
185003016201020	Contract ID No. 17IC0004 Rehabilitation/Major Repair of Permanent Bridges, Dapdap Bridge (B00047LT) along Palo- Carigara-Ormoc Road, Alangalang, Leyte	Maint. Sect.	Public Bidding	Sep. 30, 2016	Oct. 05-12, 2016	Oct. 13, 2016	Oct. 25, 2016	Oct. 25, 2016	Oct. 27, 2016	Nov. 07, 2016	Feb. 01, 2017	Feb. 10, 2017	Feb. 13, 2017	Apr. 19, 2017	Apr. 19, 2018	GAA 2017	8,279,979.03	-	8,279,979.03	8,217,180.00	-	8,217,180.00	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Oct. 12, 2016	Oct. 12, 2016	Oct. 12, 2016	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
185003016100369	Contract ID No. 17IC0005 Retrofitting/Strengthening of Permanent Bridges, Lukay Bridge (B00053LT) along Melni-San Miguel-Santol Road, Alangalang, Leyte	Maint. Sect.	Public Bidding	Sep. 30, 2016	Oct. 05-12, 2016	Oct. 13, 2016	Oct. 25, 2016	Oct. 25, 2016	Oct. 27, 2016	Nov. 11, 2016	Feb. 01, 2017	Feb. 10, 2017	Feb. 13, 2017	Apr. 19, 2017	Apr. 19, 2018	GAA 2017	3,428,294.80	-	3,428,294.80	3,418,252.59	-	3,418,252.59	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Oct. 12, 2016	Oct. 12, 2016	Oct. 12, 2016	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
185003014000190	Contract ID No. 17IC0008 Preventive Maint. Based on Pavement Mgt. System/Highway Dev. and Mgt.-4 (HDM-4) along Jct. Tacloban-Baybay So. Road- Govt. Ctr. Road Network (S0C052LT), K0918+(-170) - K0918+338.5, Gov. Ctr., Palo, Leyte	Maint. Sect.	Public Bidding	Sep. 30, 2016	Oct. 05-12, 2016	Oct. 13, 2016	Oct. 25, 2016	Oct. 25, 2016	Oct. 27, 2016	Nov. 11, 2016	Feb. 01, 2017	Feb. 10, 2017	Feb. 13, 2017	Mar. 20, 2017	Mar. 20, 2018	GAA 2017	4,882,575.82	-	4,882,575.82	4,892,889.45	-	4,892,889.45	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Oct. 12, 2016	Oct. 12, 2016	Oct. 12, 2016	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-

165003013600163	Contract ID No. 17IC0007 Preventive Maint. Based on Pavement Mgt. System/Highway Dev. and Mgt. -4 (HDM-4) along Gov'l. Center, Road Network (S00047LT), K0913+(-500) - K0913+730, Gov'l. Center, Palo, Leyte	Maint. Sect.	Public Bidding	Oct. 03, 2016	Oct. 07-14, 2016	Nov. 11, 2016	Nov. 24, 2016	Nov. 24, 2016	Nov. 28, 2016	Dec. 13, 2016	Mar. 03, 2017	Mar. 13, 2017	Mar. 15, 2017	May 19, 2017	May 19, 2018	GAA 2017	14,483,157.91	-	14,483,157.91	14,338,525.43	-	14,338,525.43	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Oct. 14, 2017	Oct. 14, 2017	Oct. 14, 2017	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
165003014300394	Contract ID No. 17IC0008 Rehab./Recon./Upgrading of Damaged Paved National Roads Including Drainage Based on Pavement Mgt. System/Highway Dev. Mgt. -4 (HDM-4) along Bagahup-Babangon-Sta. Cruz-Barugo-Carigara Road (S00068LT) Chainage 3440 - Chainage 3943, Sta. Cruz, San Miguel, Leyte	Maint. Sect.	Public Bidding	Oct. 03, 2016	Oct. 07-14, 2016	Oct. 13, 2016	Oct. 27, 2016	Oct. 27, 2016	Oct. 31, 2016	Nov. 15, 2016	Feb. 01, 2017	Feb. 10, 2017	Feb. 13, 2017	Apr. 19, 2017	Apr. 19, 2018	GAA 2017	12,738,854.00	-	12,738,854.00	12,625,311.71	-	12,625,311.71	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Oct. 14, 2017	Oct. 14, 2017	Oct. 14, 2017	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
165003014800171	Contract ID No. 17IC0010 Const./Upgrading/Rehab. of Drainage along Taoloban-Baybay South Road (S00055LT), K0917+(-773) - K0917+(-278), Brgy. Pawing, Palo, Leyte	Maint. Sect.	Public Bidding	Oct. 03, 2016	Oct. 07-14, 2016	Oct. 13, 2016	Oct. 27, 2016	Oct. 27, 2016	Oct. 31, 2016	Nov. 15, 2016	Feb. 01, 2017	Feb. 10, 2017	Feb. 13, 2017	July 18, 2017	July 18, 2018	GAA 2017	13,784,524.80	-	13,784,524.80	13,580,927.31	-	13,580,927.31	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Oct. 14, 2017	Oct. 14, 2017	Oct. 14, 2017	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
165003014800170	Contract ID No. 17IC0011 Const./Upgrading/Rehab. of Drainage along Gov'l. Center Road Network (S00047LT) K0913+(-500) - K0913+599, Palo, Leyte	Maint. Sect.	Public Bidding	Oct. 03, 2016	Oct. 07-14, 2016	Oct. 13, 2016	Oct. 27, 2016	Oct. 27, 2016	Oct. 31, 2016	Nov. 15, 2016	Feb. 01, 2017	Feb. 10, 2017	Feb. 13, 2017	Aug. 17, 2017	Aug. 17, 2018	GAA 2017	9,405,565.60	-	9,405,565.60	9,369,880.52	-	9,369,880.52	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Oct. 14, 2017	Oct. 14, 2017	Oct. 14, 2017	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
165003016100371	Contract ID No. 17IC0012 Retrofitting/Strengthening of Permanent Bridges, Solano Bridge (B00035LT) along Daang Maharika (LT), Tanauan, Leyte	Maint. Sect.	Public Bidding	Oct. 03, 2016	Oct. 07-14, 2016	Oct. 13, 2016	Oct. 27, 2016	Oct. 27, 2016	Oct. 31, 2016	Nov. 15, 2016	Feb. 01, 2017	Feb. 10, 2017	Feb. 13, 2017	May 19, 2017	May 19, 2018	GAA 2017	6,947,722.11	-	6,874,722.11	6,807,720.00	-	6,807,720.00	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Oct. 14, 2017	Oct. 14, 2017	Oct. 14, 2017	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
165003016100370	Contract ID No. 17IC0013 Retrofitting/Strengthening of Permanent Bridges, San Miguel Bridge (B00486LT) along Tigbao-Pulak-Sta. Fe Road, Sta. Fe, Leyte	Maint. Sect.	Public Bidding	Oct. 03, 2016	Oct. 07-14, 2016	Oct. 13, 2016	Oct. 27, 2016	Oct. 27, 2016	Oct. 31, 2016	Nov. 07, 2016	Feb. 01, 2017	Feb. 08, 2017	Feb. 08, 2017	Apr. 14, 2017	Apr. 14, 2018	GAA 2017	5,323,984.78	-	5,323,984.78	5,307,198.13	-	5,307,198.13	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Oct. 14, 2017	Oct. 14, 2017	Oct. 14, 2017	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
165003016201021	Contract ID No. 17IC0014 Rehab./Major Repair of Permanent Bridges, Kiling Bridge (B00521LT) along Tanauan-Dagami Road, Tanauan, Leyte	Maint. Sect.	Public Bidding	N/A	Oct. 07-14, 2016	Oct. 13, 2016	Oct. 27, 2016	Oct. 27, 2016	Oct. 31, 2016	Nov. 15, 2016	Feb. 01, 2017	Feb. 10, 2017	Feb. 13, 2017	Mar. 20, 2017	Mar. 20, 2018	GAA 2017	1,401,812.29	-	1,401,812.29	1,391,787.78	-	1,391,787.78	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Oct. 14, 2017	Oct. 14, 2017	Oct. 14, 2017	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
165003030000048	Contract ID No. 17IC0015 Const./Improvement of Access Roads Leading to Airports, Seaports and Declared Tourism Destinations along Baras-Candahug-Maniufip-DZR Airport Road, Baras, Palo, Leyte	Const. Sect.	Public Bidding	Oct. 18, 2016	Oct. 21-28, 2016	Oct. 28, 2016	Nov. 15, 2016	Nov. 15, 2016	Nov. 17, 2016	Dec. 01, 2016	Feb. 01, 2017	Feb. 10, 2017	Feb. 13, 2017	May 19, 2017	May 19, 2018	GAA 2017	9,797,248.70	-	9,797,248.70	9,785,703.11	-	9,785,703.11	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Oct. 27, 2016	Oct. 27, 2016	Oct. 27, 2016	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
165003016201023	Contract ID No. 17IC0016 Rehab./Major Repair of Permanent Bridges, Tibak Bridge (B00050LT) along Sta. Fe-Pastrana-Dagami Road, Sta. Fe, Leyte	Maint. Sect.	Public Bidding	Oct. 18, 2016	Oct. 21-28, 2016	Oct. 28, 2016	Nov. 15, 2016	Nov. 15, 2016	Nov. 17, 2016	Nov. 24, 2016	Feb. 01, 2017	Feb. 08, 2017	Feb. 08, 2017	May 14, 2017	May 14, 2018	GAA 2017	9,313,784.15	-	9,313,784.15	9,049,388.88	-	9,049,388.88	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Oct. 27, 2016	Oct. 27, 2016	Oct. 27, 2016	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
165003016201022	Contract ID No. 17IC0017 Rehab./Major Repair of Permanent Bridges, Pilogo Bridge (B00062LT) along Bagahup-Babangon-Sta. Cruz-Barugo-Carigara Road (S00064LT), Babangon, Leyte	Maint. Sect.	Public Bidding	Oct. 18, 2016	Oct. 21-28, 2016	Oct. 28, 2016	Nov. 16, 2016	Nov. 15, 2016	Nov. 17, 2016	Nov. 28, 2016	Feb. 01, 2017	Feb. 10, 2017	Feb. 13, 2017	Apr. 19, 2017	Apr. 19, 2018	GAA 2017	3,834,482.48	-	3,834,482.48	3,887,438.39	-	3,587,438.39	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Oct. 27, 2016	Oct. 27, 2016	Oct. 27, 2016	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
165003016201019	Contract ID No. 17IC0018 Rehab./Major Repair of Permanent Bridges, Bagahup Bridge (B00051LT) along Leyte-Samar Inter-Provincial Road, Babangon, Leyte	Maint. Sect.	Public Bidding	Oct. 18, 2016	Oct. 21-28, 2016	Oct. 28, 2016	Nov. 15, 2016	Nov. 15, 2016	Nov. 17, 2016	Nov. 24, 2016	Feb. 01, 2017	Feb. 08, 2017	Feb. 10, 2017	Mar. 24, 2017	Mar. 24, 2018	GAA 2017	1,139,522.89	-	1,139,522.89	1,127,022.00	-	1,127,022.00	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Oct. 27, 2016	Oct. 27, 2016	Oct. 27, 2016	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-

185003013900184	Contract ID No. 17IC0019 Preventive Maint. Based on Pavement Mgt. System/Highway Dev. and Mgt.-4 (HDM-4) along Tacloban-Baybay South Road (S00055LT), K0917+(-778) -K0917+430, Pawing, Palo, Leyte	Maint. Sect.	Public Bidding	Oct. 03, 2016	Nov. 04-11, 2016	Nov. 11, 2016	Nov. 24, 2016	Nov. 24, 2016	Nov. 28, 2016	Dec. 13, 2016	Mar. 03, 2017	Mar. 13, 2017	Mar. 15, 2017	May 10, 2017	May 19, 2018	GAA 2017	14,208,378.48	-	14,208,378.48	13,922,250.01	-	13,922,250.01	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Nov. 10, 2016	Nov. 10, 2016	Nov. 10, 2016	-	-	Posted in PhilGEPs and DPWH website	Posted in PhilGEPs and DPWH website	-	-
292003020403261	Contract ID No. 17IC0020 Const. of Flood Control along Bangon River Protection Works, Palo, Leyte	Maint. Sect.	Public Bidding	Nov. 02, 2016	Nov. 04-11, 2016	Nov. 11, 2016	Nov. 24, 2016	Nov. 24, 2016	Nov. 28, 2016	Dec. 13, 2016	Feb. 01, 2017	Feb. 10, 2017	Feb. 13, 2017	July 04, 2017	July 04, 2018	GAA 2017	48,889,538.07	-	48,889,538.07	46,063,423.07	-	46,063,423.07	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Nov. 10, 2016	Nov. 10, 2016	Nov. 10, 2016	-	-	Posted in PhilGEPs and DPWH website	Posted in PhilGEPs and DPWH website	-	-
185003014600150	Contract ID No. 17IC0021 (Re-Advertisement) Const./Upgrading/Rehab. of Drainage along National Roads (GCRN) S00048LT (Chainage 000 Chainage 888 and Chainage 888- 1375), S00049LT (Chainage 000- 835) and S000227LT (Chainage 000-432), Palo, Leyte	Const. Sect.	Public Bidding	Nov. 02, 2016	Nov. 04-11, 2016	Nov. 11, 2016	Dec. 20, 2016	Dec. 20, 2016	Dec. 22, 2016	Dec. 29, 2016	Feb. 01, 2017	Feb. 10, 2017	Feb. 13, 2017	Nov. 15, 2017	Nov. 15, 2018	GAA 2017	35,188,318.30	-	35,188,318.30	34,408,238.38	-	34,408,238.38	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Nov. 10, 2016	Nov. 10, 2016	Nov. 10, 2016	-	-	Posted in PhilGEPs and DPWH website	Posted in PhilGEPs and DPWH website	-	-
292003020403260	Contract ID No. 17IC0022 Const. of Embankment Flood Control Protection Works along Binghaan River, Tanauan, Leyte	Maint. Sect.	Public Bidding	Nov. 02, 2016	Nov. 08-16, 2016	Nov. 11, 2016	Nov. 29, 2016	Nov. 29, 2016	Dec. 01, 2016	Dec. 12, 2016	Feb. 01, 2017	Feb. 10, 2017	Feb. 13, 2017	July 03, 2017	July 03, 2018	GAA 2017	47,915,730.94	-	47,915,730.94	46,999,102.00	-	46,999,102.00	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Nov. 10, 2016	Nov. 10, 2016	Nov. 10, 2016	-	-	Posted in PhilGEPs and DPWH website	Posted in PhilGEPs and DPWH website	-	-
185003014300395	Contract ID No. 17IC0023 Rehab./Reconst./Upgrading of Damaged Paved National Roads including Drainage Based on PMS/HDM-4 along Leyte-Samar Inter-Provincial Road (S00042LT) K0912+060 - K0912+065, K0912+343 - K0912+003, K0910+270 - K0910+421, Babatngon, Leyte	Maint. Sect.	Public Bidding	Nov. 02, 2016	Nov. 08-16, 2016	Nov. 11, 2016	Nov. 29, 2016	Nov. 29, 2016	Dec. 01, 2016	Dec. 08, 2016	Feb. 03, 2017	Feb. 13, 2017	Feb. 15, 2017	Apr. 21, 2017	Apr. 21, 2018	GAA 2017	13,072,251.41	-	13,072,251.41	12,767,032.82	-	12,767,032.82	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Nov. 10, 2016	Nov. 10, 2016	Nov. 10, 2016	-	-	Posted in PhilGEPs and DPWH website	Posted in PhilGEPs and DPWH website	-	-
185003018500128	Contract ID No. 17IC0024 Improvement/Widening of National Roads along Daang Maharlika (LT) (S00024LT) K0930+123 - K0930+818, K0930+824 - K0930+811, K0930+921 - K0931+506, Telegrafo, Tolosa, Leyte	Maint. Sect.	Public Bidding	Nov. 14, 2016	Nov. 17-24, 2016	Nov. 25, 2016	Dec. 08, 2016	Dec. 08, 2016	Dec. 08, 2016	Dec. 23, 2016	Feb. 01, 2017	Feb. 10, 2017	Feb. 13, 2017	July 03, 2017	July 03, 2018	GAA 2017	40,389,078.07	-	40,389,078.07	38,308,825.02	-	38,308,825.02	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Nov. 24, 2016	Nov. 24, 2016	Nov. 24, 2016	-	-	Posted in PhilGEPs and DPWH website	Posted in PhilGEPs and DPWH website	-	-
1850030143300398	Contract ID No. 17IC0025 Rehab./Reconst./Upgrading of Damaged Paved National Roads including Drainage Based on PMS (HDM-4) along Malin-San Miguel- Santol Road (S00061LT) K0947+067 - K0947+558, K0950+042 - K0950+382, K0951+787 - K0951+1278, San Miguel, Leyte	Maint. Sect.	Public Bidding	Nov. 14, 2016	Nov. 17-24, 2016	Nov. 25, 2016	Dec. 08, 2016	Dec. 08, 2016	Dec. 08, 2016	Dec. 27, 2016	Feb. 01, 2017	Feb. 10, 2017	Feb. 13, 2017	May 19, 2017	May 19, 2018	GAA 2017	35,781,398.92	-	35,781,398.92	34,258,238.80	-	34,258,238.80	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Nov. 24, 2016	Nov. 24, 2016	Nov. 24, 2016	-	-	Posted in PhilGEPs and DPWH website	Posted in PhilGEPs and DPWH website	-	-
185003018900069	Contract ID No. 17IC0026 Off-Carriageway Improvement Including Drainage along Malin- San Miguel-Santol Road (S00061LT) K0938+(-289) - K0937+908 and K0937+918 - K0939+000, Alangalang, Leyte	Maint. Sect.	Public Bidding	Nov. 14, 2016	Nov. 17-24, 2016	Nov. 25, 2016	Dec. 08, 2016	Dec. 08, 2016	Dec. 08, 2016	Dec. 15, 2016	Feb. 01, 2017	Feb. 08, 2017	Feb. 08, 2017	May 14, 2017	May 14, 2018	GAA 2017	29,398,813.62	-	29,398,813.62	28,755,208.27	-	28,755,208.27	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Nov. 24, 2016	Nov. 24, 2016	Nov. 24, 2016	-	-	Posted in PhilGEPs and DPWH website	Posted in PhilGEPs and DPWH website	-	-
185003014800234	Contract ID No. 17IC0027 Rehab./Reconst. of National Roads with Slips, Slope Collapse and Landslide along Bagahup- Babatngon-Sta. Cruz-Barugo- Carigara Road: 1. (S00086LT) Chainage 398 to 498 and Chainage 498 to 698, Babatngon, Leyte - P21,633,589.81 2. (S00084LT) K0922+380 - K0922+530, Babatngon, Leyte - P12,977,215.55	Const. Sect.	Public Bidding	Nov. 18, 2016	Nov. 24-Dec. 01, 2016	Dec. 01, 2016	Dec. 13, 2016	Dec. 13, 2016	Dec. 16, 2016	Jan. 03, 2017	Feb. 01, 2017	Feb. 10, 2017	Feb. 13, 2017	Aug. 17, 2017	Aug. 17, 2018	GAA 2017	34,810,805.18	-	34,810,805.18	32,880,280.00	-	32,880,280.00	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Nov. 30, 2016	Nov. 30, 2016	Nov. 30, 2016	-	-	Posted in PhilGEPs and DPWH website	Posted in PhilGEPs and DPWH website	-	-


185003016800100	Contract ID No. 171C0028 Off-Camageway Improvement including Drainage along Sta. Fe-Pastrana-Dagami Road (S00041LT), K0925+(-058) - K0928+215, Sta. Fe, Leyte	Const. Sect.	Public Bidding	Nov. 18, 2010	Nov. 24-Dec. 01, 2016	Dec. 01, 2016	Dec. 13, 2016	Dec. 13, 2016	Dec. 18, 2016	Jan. 03, 2017	Feb. 01, 2017	Feb. 10, 2017	Feb. 13, 2017	May 18, 2017	May 18, 2018	GAA 2017	29,397,367.17	-	29,397,367.17	27,927,400.00	-	27,927,400.00	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Nov. 30, 2016	Nov. 30, 2016	Nov. 30, 2016	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
185003014800151	Contract ID No. 171C0029 Const./Upgrading/Rehab. of Drainage along Tacloban-Baybay South Road (Tanauan Section) S00057LT, K0821+(-112) - K0821+792, K0821+821 - K0821+1097, Tanauan, Leyte	Const. Sect.	Public Bidding	Nov. 18, 2016	Nov. 28-Dec. 02, 2016	Dec. 01, 2016	Dec. 15, 2016	Dec. 15, 2016	Dec. 18, 2016	Dec. 23, 2016	Feb. 01, 2017	Feb. 07, 2017	Feb. 10, 2017	July 30, 2017	July 30, 2018	GAA 2017	30,428,852.20	-	30,428,852.20	28,935,441.90	-	28,935,441.90	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Nov. 30, 2016	Nov. 30, 2016	Nov. 30, 2016	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
185003014000181	Contract ID No. 171C0030 Preventive Maint. Based on Pavement Management System/Highway Development and Management-4 (HDM-4) along Sta. Fe-Pastrana-Dagami Road (S00041LT) K0925+(-358) - K0928+755, Sta. Fe, Leyte	Const. Sect.	Public Bidding	Nov. 18, 2016	Nov. 28-Dec. 02, 2016	Dec. 01, 2016	Dec. 15, 2016	Dec. 15, 2016	Dec. 19, 2016	Jan. 03, 2017	Mar. 03, 2017	Mar. 13, 2017	Mar. 15, 2017	June 18, 2017	June 18, 2018	GAA 2017	48,889,878.87	-	48,889,878.87	46,535,882.73	-	46,535,882.73	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Nov. 30, 2016	Nov. 30, 2016	Nov. 30, 2016	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
185003017100338	Contract ID No. 171C0031 Widening of Permanent Bridges, Cabiliguan Bridge (B00041LT) along Daang Maharlika (LT) Road, Tolosa, Leyte	Const. Sect.	Public Bidding	Nov. 25, 2016	Nov. 30-Dec. 07, 2016	Dec. 08, 2016	Dec. 20, 2016	Dec. 20, 2016	Dec. 22, 2016	Jan. 08, 2017	Feb. 01, 2017	Feb. 10, 2017	Feb. 13, 2017	July 18, 2017	July 18, 2018	GAA 2017	8,808,548.72	-	8,808,548.72	9,418,148.10	-	9,418,148.10	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Dec. 07, 2016	Dec. 07, 2016	Dec. 07, 2016	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
185003017100369	Contract ID No. 171C0032 Widening of Permanent Bridges, Talagrafo 2 Bridge (B00040LT) along Daang Maharlika (LT) Road, Tolosa, Leyte	Const. Sect.	Public Bidding	Nov. 28, 2016	Nov. 30-Dec. 07, 2016	Dec. 08, 2016	Dec. 20, 2016	Dec. 20, 2016	Dec. 22, 2016	Jan. 08, 2017	Feb. 01, 2017	Feb. 10, 2017	Feb. 13, 2017	July 10, 2017	July 10, 2018	GAA 2017	8,841,280.38	-	8,841,280.38	6,802,275.80	-	6,802,275.80	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Dec. 07, 2016	Dec. 07, 2016	Dec. 07, 2016	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
224004010200030	Contract ID No. 171C0033 Rehab. of RHU, Babatngon RHU Babatngon, Leyte	Const. Sect.	Public Bidding	N/A	Jan. 20-27, 2017	Jan. 27, 2017	Feb. 09, 2017	Feb. 09, 2017	Feb. 10, 2017	Feb. 17, 2017	Feb. 21, 2017	Mar. 02, 2017	Mar. 03, 2017	May 07, 2017	May 07, 2018	GAA 2017	1,980,000.00	-	1,980,000.00	1,827,808.80	-	1,827,808.80	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Jan. 26, 2017	Jan. 26, 2017	Jan. 28, 2017	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
224004010200030	Contract ID No. 171C0034 Rehab. of RHU, Tolosa RHU Tolosa, Leyte	Const. Sect.	Public Bidding	N/A	Jan. 20-27, 2017	Jan. 27, 2017	Feb. 09, 2017	Feb. 09, 2017	Feb. 10, 2017	Feb. 17, 2017	Feb. 21, 2017	Mar. 02, 2017	Mar. 03, 2017	May 07, 2017	May 07, 2018	GAA 2017	1,500,000.00	-	1,500,000.00	1,455,150.00	-	1,455,150.00	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Jan. 28, 2017	Jan. 26, 2017	Jan. 28, 2017	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
224004010200029	Contract ID No. 171C0035 Rehab. of BHS, Brgy. Divisorfa BHS, Alangalang, Leyte	Const. Sect.	Public Bidding	N/A	Jan. 20-27, 2017	Jan. 27, 2017	Feb. 09, 2017	Feb. 09, 2017	Feb. 10, 2017	Feb. 17, 2017	Feb. 21, 2017	Mar. 02, 2017	Mar. 03, 2017	Apr. 22, 2017	Apr. 22, 2018	GAA 2017	1,000,000.00	-	1,000,000.00	874,218.82	-	874,218.82	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Jan. 26, 2017	Jan. 26, 2017	Jan. 28, 2017	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
224004010200028	Contract ID No. 171C0036 Rehab. of BHS, Brgy. Mudboron BHS, Alangalang, Leyte	Const. Sect.	Public Bidding	N/A	Jan. 20-27, 2017	Jan. 27, 2017	Feb. 09, 2017	Feb. 09, 2017	Feb. 10, 2017	Feb. 17, 2017	Feb. 21, 2017	Mar. 02, 2017	Mar. 03, 2017	Apr. 22, 2017	Apr. 22, 2018	GAA 2017	1,000,000.00	-	1,000,000.00	971,000.00	-	971,000.00	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Jan. 28, 2017	Jan. 28, 2017	Jan. 28, 2017	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
224004010200029	Contract ID No. 171C0037 Rehab. of BHS, Brgy. Cabaraan Guli BHS, Tanauan, Leyte	Const. Sect.	Public Bidding	N/A	Jan. 20-27, 2017	Jan. 27, 2017	Feb. 09, 2017	Feb. 09, 2017	Feb. 10, 2017	Feb. 17, 2017	Feb. 21, 2017	Mar. 02, 2017	Mar. 03, 2017	Apr. 22, 2017	Apr. 22, 2018	GAA 2017	980,000.00	-	980,000.00	980,201.00	-	980,201.00	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Jan. 26, 2017	Jan. 28, 2017	Jan. 28, 2017	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
288004010100970	Contract ID No. 171C0038 Const. of 2-Storey (12-Classroom) School Building, Sta. Fe National High School, Sta. Fe, Leyte	Const. Sect.	Public Bidding	Feb. 17, 2017	Feb. 22-Mar. 01, 2017	Mar. 02, 2017	Mar. 18, 2017	Mar. 18, 2017	Mar. 20, 2017	Mar. 27, 2017	Mar. 31, 2017	Apr. 04, 2017	Apr. 10, 2017	Oct. 23, 2017	Oct. 23, 2018	GAA 2017	17,784,197.95	-	17,784,197.95	17,248,405.91	-	17,248,405.91	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Mar. 01, 2017	Mar. 01, 2017	Mar. 01, 2017	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
103004010312711	Contract ID No. 171C0039 Const. of Multi-Purpose Building (Brgy. Hall), Brgy. Katipunan, Sta. Fe, Leyte	Const. Sect.	Public Bidding	Feb. 17, 2017	Feb. 22-Mar. 01, 2017	Mar. 02, 2017	Mar. 18, 2017	Mar. 18, 2017	Mar. 20, 2017	Mar. 27, 2017	Mar. 31, 2017	Apr. 07, 2017	Apr. 10, 2017	July 15, 2017	July 15, 2018	GAA 2017	2,000,000.00	-	2,000,000.00	1,830,000.00	-	1,830,000.00	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Mar. 01, 2017	Mar. 01, 2017	Mar. 01, 2017	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
185004050308258	Contract ID No. 171C0040 Repair/Rehab. of Road Going to Busay Falls, Brgy. District III, Babatngon, Leyte	Const. Sect.	Public Bidding	N/A	Feb. 22-Mar. 01, 2017	Mar. 02, 2017	Mar. 14, 2017	Mar. 14, 2017	Mar. 17, 2017	Mar. 24, 2017	Mar. 28, 2018	Apr. 13, 2017	Apr. 17, 2017	June 17, 2017	June 17, 2018	GAA 2017	1,959,152.05	-	1,959,152.05	1,900,300.00	-	1,900,300.00	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Mar. 01, 2017	Mar. 01, 2017	Mar. 01, 2017	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
282004020100850	Contract ID No. 171C0041 Const. of Box Culvert, Brgy. Arado, Tanauan, Leyte	Maint. Sect.	Public Bidding	N/A	Feb. 22-Mar. 01, 2017	Mar. 02, 2017	Mar. 18, 2017	Mar. 18, 2017	Mar. 20, 2017	Mar. 27, 2017	Mar. 31, 2017	Apr. 07, 2017	Apr. 11, 2017	July 18, 2017	July 18, 2018	GAA 2017	1,859,221.71	-	1,859,221.71	1,842,800.00	-	1,842,800.00	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Mar. 01, 2017	Mar. 01, 2017	Mar. 01, 2017	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
185004050308281	Contract ID No. 171C0042 Const. of Road, Brgy. Calasaan, Alangalang, Leyte	Const. Sect.	Public Bidding	N/A	Feb. 22-Mar. 01, 2017	Mar. 02, 2017	Mar. 18, 2017	Mar. 18, 2017	Mar. 17, 2017	Mar. 24, 2017	Mar. 28, 2018	Apr. 03, 2017	Apr. 07, 2017	June 11, 2017	June 11, 2018	GAA 2017	1,859,315.43	-	1,859,315.43	1,880,700.00	-	1,880,700.00	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Mar. 01, 2017	Mar. 01, 2017	Mar. 01, 2017	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
185004050308280	Contract ID No. 171C0043 Const. of Road, Brgy. Ekiran, Alangalang, Leyte	Const. Sect.	Public Bidding	N/A	Feb. 22-Mar. 01, 2017	Mar. 02, 2017	Mar. 14, 2017	Mar. 14, 2017	Mar. 20, 2017	Mar. 27, 2017	Mar. 31, 2017	Apr. 07, 2017	Apr. 10, 2017	June 14, 2017	June 14, 2018	GAA 2017	1,858,936.80	-	1,858,936.80	1,855,113.00	-	1,855,113.00	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	-	Mar. 01, 2017	Mar. 01, 2017	Mar. 01, 2017	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-

185003014300397	Contract ID No. 171C0044 Rehab./Reconst./Upgrading of Damaged Paved National Road Including Drainage based on PMS/HDM-4 along Killing-Tanauan- Tabontabon-Julita Road (S00088LT) K0928+(-672) - K0928+200, Tanauan, Leyte	Const. Sect.	Public Bidding	Mar. 08, 2017	Mar. 10-17, 2017	Mar. 17, 2017	Mar. 30, 2017	Mar. 30, 2017	Mar. 31, 2017	Apr. 07, 2017	Apr. 11, 2017	Apr. 17, 2017	Apr. 20, 2017	July 24, 2017	July 24, 2018	GAA 2017	9,788,443.15	-	9,788,443.15	9,005,750.00	-	9,005,750.00	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	Mar. 16, 2017	Mar. 16, 2017	Mar. 16, 2017	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
185004150308857	Contract ID No. 171C0045 Const. of Road with Drainage, Astorga-Balo Section, Alangalang, Leyte	Const. Sect.	Public Bidding	Mar. 08, 2017	Mar. 10-17, 2017	Mar. 17, 2017	Mar. 30, 2017	Mar. 30, 2017	Apr. 05, 2017	Apr. 12, 2017	Apr. 14, 2017	Apr. 28, 2017	May 05, 2017	Aug. 08, 2017	Aug. 08, 2018	GAA 2017	9,791,883.66	-	9,791,883.66	9,000,000.00	-	9,000,000.00	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	Mar. 18, 2017	Mar. 16, 2017	Mar. 18, 2017	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
185003018800088	Contract ID No. 171C0046 Network Development- Improvement/ Widening of National Roads-Primary Roads, Palo-Cangara-Ormoc Road, K0933+150 - K0935+382, K0935+460 - K0937+580, K0937+580 - K0938+078, K0929+920 - K0931+320, Alangalang, Leyte	Const. Sect.	Public Bidding	Mar. 23, 2017	Mar. 29-Apr. 05, 2017	Apr. 08, 2017	Apr. 18, 2017	Apr. 18, 2017	Apr. 20, 2017	Apr. 27, 2017	May 03, 2017	May 08, 2017	May 10, 2017	June 29, 2018	June 29, 2019	GAA 2017	179,658,594.00	-	179,658,594.00	132,845,879.56	-	132,845,879.56	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	Apr. 05, 2017	Apr. 05, 2017	Apr. 05, 2017	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
185004050308257	Contract ID No. 171C0048 Concreting of Road, Brgy. San Agustín, Palo, Leyte	Const. Sect.	Public Bidding	Mar. 23, 2017	Mar. 29-Apr. 05, 2017	Apr. 08, 2017	Apr. 18, 2017	Apr. 18, 2017	Apr. 20, 2017	Apr. 27, 2017	May 03, 2017	May 08, 2017	May 10, 2017	Aug. 13, 2017	Aug. 13, 2018	GAA 2017	3,919,848.40	-	3,919,848.40	3,808,215.08	-	3,808,215.08	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	Apr. 05, 2017	Apr. 05, 2017	Apr. 05, 2017	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
185003014000127	Contract ID No. 171C0049 Preventive Maintenance based on Pavement Management System/Highway Development and Management-4 (HDM-4) along Tigbao-Pulak-Sta. Fe Road (S00039LT), K0909+(-303) - K0914+807, Sta. Fe, Leyte	Const. Sect.	Public Bidding	Apr. 12, 2017	Apr. 12-28, 2017	Apr. 28, 2017	May 11, 2017	May 11, 2017	May 12, 2017	May 18, 2017	May 17, 2017	May 28, 2017	May 31, 2017	Oct. 27, 2017	Oct. 27, 2018	GAA 2017	68,382,858.79	-	68,382,858.79	85,801,385.22	-	85,801,385.22	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	Apr. 27, 2017	Apr. 27, 2017	Apr. 27, 2017	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
185004050308655	Contract ID No. 171C0050 Concreting of Leyte-Samar Inter- Provincial Road (along Gov. E. Jaro-Guintiguan National Road), Sta. 000 - Sta. 305, Babatngon, Leyte	Const. Sect.	Public Bidding	Apr. 12, 2017	Apr. 12-28, 2017	Apr. 28, 2017	May 11, 2017	May 11, 2017	May 12, 2017	May 18, 2017	May 17, 2017	May 28, 2017	May 31, 2017	July 28, 2017	July 28, 2018	GAA 2017	9,705,906.79	-	9,795,906.79	9,899,988.09	-	9,899,988.09	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	Apr. 27, 2017	Apr. 27, 2017	Apr. 27, 2017	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
185002000100090	Contract ID No. 171C0052 Repair/Rehab. of Bridge Approach at Sapinon Bridge, K0945+885 - K0945+933 and Bugnon Bridge, K0948+815 - K0948+848 along Mainit-San Miguel-Santol Road (S00061LT), San Miguel, Leyte	Maint. Sect.	Public Bidding	N/A	Apr. 28-May 03, 2017	May 04, 2017	May 16, 2017	May 18, 2017	May 19, 2017	May 26, 2017	May 30, 2017	June 06, 2017	June 13, 2017	July 18, 2017	July 18, 2018	GAA 2017	952,748.38	-	952,748.38	905,100.00	-	905,100.00	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	May 03, 2017	May 03, 2017	May 03, 2017	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
185002000100090	Contract ID No. 171C0053 Resurfacing of Unpaved Road Shoulder along Tanauan-Dagami Road, K0922+(-843) - K0929+896 and Killing-Tanauan-Tabontabon- Julita Road, K0928+(-672) - K0931+383 with exceptions, Tanauan, Leyte	Maint. Sect.	Public Bidding	N/A	Apr. 28-May 03, 2017	May 04, 2017	May 10, 2017	May 16, 2017	May 19, 2017	May 26, 2017	May 30, 2017	June 06, 2017	June 13, 2017	July 25, 2017	July 26, 2018	GAA 2017	750,000.00	-	750,000.00	700,000.24	-	700,000.24	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	May 03, 2017	May 03, 2017	May 03, 2017	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
185004050604156	Contract ID No. 171C0056 Concreting of Brgy. Burak FMR, Tolosa, Leyte	Const. Sect.	Public Bidding	May 04, 2017	May 10-17, 2017	May 18, 2017	May 30, 2017	May 30, 2017	May 31, 2017	June 09, 2017	June 13, 2017	June 23, 2017	June 30, 2017	Oct. 03, 2017	Oct. 03, 2018	GAA 2017	5,989,138.84	-	5,989,138.84	5,670,681.90	-	5,670,681.90	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	May 17, 2017	May 17, 2017	May 17, 2017	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-
185004050604157	Contract ID No. 171C0057 Concreting of Brgy. Cabaraan Daku - Brgy. San Agustín FMR, Palo, Leyte	Const. Sect.	Public Bidding	May 04, 2017	May 10-17, 2017	May 18, 2017	May 30, 2017	May 30, 2017	May 30, 2017	June 09, 2017	June 09, 2017	June 19, 2017	June 28, 2017	Aug. 31, 2017	Aug. 31, 2018	GAA 2017	4,974,355.46	-	4,974,355.46	4,825,000.00	-	4,825,000.00	Resident Auditor PCA President VACC Reg'l Rep. NACAP President	May 17, 2017	May 17, 2017	May 17, 2017	-	-	Posted in PhilGEPS and DPWH website	Posted in PhilGEPS and DPWH website	-	-


Prepared by:


LEAH A. TAGNIPES
Head, Procurement Unit

Reviewed by:


BELEN J. HOMERES
BAC Chairman

Submitted by:


JOHNNY M. AGOSTA
District Engineer