

ANNEX B

(DPWH-ABRA DEO) Procurement Monitoring Report as of DECEMBER 31, 2019

Code (UACB/PAP)	Procurement Program/Project	PMO/End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activity										Source of Funds	ABC (PWP)			Contract Cost (PWP)			List of Invited Observers	Date of Receipt of Invitation					Remarks (Explaining changes from the APP)	
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution/Recommending Award	Notice of Award	Contract Signing		Notice to Proceed	Delivery/Completion	Inspection & Acceptance	Total	MOOE	CO		Total	MOOE	CO	Pre-bid Conf	Eligibility Check		Sub/Open of Bids
300203100203000	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS MANABO-LUBA-TUBO ROAD LEADING TO KIUL FALLS AND HOTSPRING, BRGY. KIUL, TUBO, ABRA, Brgy. 1&2, Tubo, Abra		No	Public Bidding	1/31/2019	07/01/2019	07/10/2019	7/22/2019	7/22/2019	7/30-31/2019	7/30-31/2019	8/29/2019	8/20/2019	8/25/2019	09/04/2019	84 C.D	GAA 2019	14,899,619.75	14,899,619.75	14,127,163.78	14,127,163.78	COA/PICE/CC AGG	07/10/2019	7/22/2019	7/22/2019	7/30-31/2019	7/30-31/2019		
300119200157000	REPAIR/REHABILITATION/IMPROVEMENT OF LAMAC BRIDGE PHASE 2, BUCLOC, ABRA		No	Public Bidding	5/22/2019	9/16/2019	9/25/2019	10/07/2019	10/07/2019	10/11/2019	10/11/2019	10/16/2019	10/16/2019	10/25/2019	10/28/2019	166 C.D	GAA 2019	24,124,826.31	24,124,929.31	23,464,730.56	23,464,730.56	OA/PICE/CCAG	9/25/2019	10/07/2019	10/07/2019	10/11/2019	10/11/2019		
310203201443000	CONCRETING OF SITIO GRAVELINAS-SITIO TIBTIBING, BARANGAY NAMARABAR FMR, BRGY. NAMARABAR, PENARRUBA, ABRA		No	Public Bidding		07/02/2019	07/10/2019	7/22/2019	7/22/2019	7/28/2019	7/28/2019	7/30/2019	7/30/2019	08/09/2019	08/09/2019	47 C.D	DA 2019	4,974,962.71	4,974,962.71	4,900,523.54	4,900,523.54	OA/PICE/CCAG	07/10/2019	7/22/2019	7/22/2019	7/28/2019	7/28/2019		
300104208508000	CONSTRUCTION OF RECREATION CENTER, BRGY. TAMAC, VILLAVICIOSA, ABRA		No	Public Bidding		08/06/2019	8/16/2019	8/28/2019	8/28/2019	8/30/2019	09/03/2019	09/04/2019	09/04/2019	9/13/2019	9/19/2019	80 C.D	GAA 2019	2,969,739.14	2,969,739.14	2,876,522.52	2,876,522.52	OA/PICE/CCAG	8/16/2019	8/28/2019	8/28/2019	8/30/2019	09/03/2019		
300104208526000	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BOL-LILISING, VILLAVICIOSA, ABRA		No	Public Bidding		8/19/2019	8/28/2019	09/09/2019	09/09/2019	9/10-13/2019	9/13/2019	9/16/2019	9/16/2019	9/23/2019	9/24/2019	60 C.D	GAA 2019	2,969,801.71	2,969,801.71	2,921,969.96	2,921,969.96	COA/PICE/CC AGG	8/28/2019	09/09/2019	09/09/2019	9/13-13/2019	9/13/2019		
300104208517000	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), POBLACION, LUCUAN-BAAY, ABRA		No	Public Bidding		8/19/2019	9/26/2019	10/07/2019	10/07/2019	10/14-15/2019	10/15/2019	10/16/2019	10/16/2019	10/25/2019	10/28/2019	70 C.D	GAA 2019	2,474,799.87	2,474,799.87	2,426,929.80	2,426,929.80	COA/PICE/CC AGG	9/26/2019	10/07/2019	10/07/2019	10/14-15/2019	10/15/2019		
300104208524000	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BAZAR SALLAPADAN, ABRA		No	Public Bidding		07/04/2019	07/12/2019	7/24/2019	7/24/2019	08/07/2019	08/07/2019	08/07/2019	08/07/2019	8/16/2019	8/19/2019	60 C.D	GAA 2019	1,979,997.27	1,979,997.27	1,948,188.83	1,948,188.83	COA/PICE/CC AGG	07/12/2019	7/24/2019	7/24/2019	08/07/2019	08/07/2019		
300104208507000	CONSTRUCTION OF ASSIST MULTI-PURPOSE BUILDING, BAAY-LUCUAN, ABRA		No	Public Bidding		8/19/2019	8/28/2019	08/09/2019	08/09/2019	09/12/2019	09/12/2019	9/16/2019	9/16/2019	9/20/2019	9/23/2019	175 C.D	GAA 2019	5,436,484.48	5,436,484.48	5,072,366.08	5,072,366.08	COA/PICE/CC AGG	8/28/2019	09/09/2019	08/09/2019	09/12/2019	09/12/2019		
300117202719000	REHABILITATION OF BRGY. ROAD IN TUGUR, VILLAVICIOSA, ABRA, TUQUIB, VILLAVICIOSA, ABRA		No	Public Bidding		8/19/2019	8/28/2019	09/09/2019	09/09/2019	9/16/2019	9/16/2019	9/16/2019	9/16/2019	9/23/2019	9/30/2019	16 C.D	GAA 2019	1,448,854.98	1,448,854.98	1,417,595.47	1,417,595.47	COA/PICE/CC AGG	8/28/2019	09/09/2019	09/09/2019	9/16/2019	9/16/2019		
300107260294000	CONSTRUCTION OF FLOOD CONTROL IN BOL-LILISING, VILLAVICIOSA, ABRA		No	Public Bidding		8/19/2019	8/28/2019	09/09/2019	09/09/2019	9/10-13/2019	9/13/2019	9/17/2019	9/17/2019	9/30/2019	10/01/2019	21 C.D	GAA 2019	1,448,717.82	1,446,717.82	1,431,441.56	1,431,441.56	COA/PICE/CC AGG	8/28/2019	09/09/2019	09/09/2019	9/10-13/2019	9/13/2019		
300121200281000	CONSTRUCTION OF LASKIG WATER SYSTEM, PIDIGAN, ABRA		No	Public Bidding		07/04/2019	07/12/2019	7/24/2019	7/24/2019	7/25/2019	7/29/2019	8/20/2019	8/20/2019	8/29/2019	09/04/2019	38 C.D	GAA 2019	1,979,720.50	1,978,720.50	1,934,414.17	1,934,414.17	COA/PICE/CC AGG	07/12/2019	7/24/2019	7/24/2019	7/25/2019	7/29/2019		
300121200289000	CONSTRUCTION OF SAN DIEGO WATER SYSTEM, PIDIGAN, ABRA		No	Public Bidding		07/04/2019	07/12/2019	7/24/2019	7/24/2019	7/28/2019	7/30/2019	7/30/2019	7/30/2019	08/08/2019	8/14/2019	44 C.D	GAA 2019	1,979,854.80	1,979,854.80	1,839,969.20	1,839,969.20	COA/PICE/CC AGG	07/12/2019	7/24/2019	7/24/2019	7/28/2019	7/30/2019		

300104 206542 000	CONSTRUCTION OF ACADEMIC BUILDING AT ABRA STATE INSTITUTE OF SCIENCE AND TECHNOLOGY (ASIST), BANGUED CAMPUS, BANGUED, ABRA	No	Public Bidding	08/03/2019	07/04/2019	07/12/2019	7/24/2019	7/25/2019	7/25/2019	7/25/2019	7/25/2019	7/26/2019	7/29/2019	161 C.D	GAA 2019	9,896,843.87	9,895,843.87	9,866,759.99	9,895,759.99	COA/PICE/CC AGG	07/12/2019	7/24/2019	7/24/2019	7/29/2019	7/26/2019	
310205 103333 000	ORGANIZATIONAL OUTCOME 1 ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM NETWORK DEVELOPMENT PROGRAM CONSTRUCTION OF MISSING LINKS/NEW ROADS BESAC-TUBO (VIA TAMBOAN) ROAD, PACKAGE A, ABRA	No	Public Bidding		07/10/2019	7/19/2019	7/30/2019	7/30/2019	7/30/2019	7/30/2019	7/30/2019	08/08/2019	8/14/2019	228 C.D	GAA 2019	48,248,944.99	48,248,944.99	47,582,733.13	47,582,733.13	COA/PICE/CC AGG	7/19/2019	7/30/2019	7/30/2019	7/30/2019	7/30/2019	
310203 201442 000	CONCRETING OF SITIO BILBILA-SITIO MANGANEY BRGY BARANGAY FMR., BARANGAY CABARUAN, DANGLAS, ABRA	No	Public Bidding		7/16/2019	7/24/2019	08/05/2019	08/05/2019	08/05/2019	08/05/2019	11/29/2019	11/29/2019	12/09/2019	12/10/2019	47 C.D	DA 2019	4,846,950.34	4,846,950.34	4,846,456.07	4,846,456.07	COA/PICE/CC AGG	7/24/2019	08/05/2019	08/05/2019	08/09/2019	08/09/2019
310203 201441 000	CONCRETING OF BARANGAY DUGONG FMR., BARANGAY DUGONG, BUCAY, ABRA	No	Public Bidding		7/17/2019	7/25/2019	08/09/2019	08/09/2019	08/09/2019	08/09/2019	8/13/2019	8/13/2019	8/20/2019	8/27/2019	44 C.D	DA 2019	4,874,875.74	4,874,875.74	4,872,734.94	4,872,734.94	COA/PICE/CC AGG	7/25/2019	08/09/2019	08/09/2019		
310203 201498 000	CONCRETING OF BARANGAY BACOC- BARANGAY PAGANAO FMR., BARANGAY BACOC AND BARANGAY PAGANAO, LAGANGILANG, ABRA	No	Public Bidding		7/17/2019	7/25/2019	08/06/2019	08/06/2019	08/06/2019	08/06/2019	11/29/2019	11/29/2019	12/09/2019	12/10/2019	77 C.D	DA 2019	9,946,776.87	9,946,776.87	9,881,729.03	9,881,729.03	COA/PICE/CC AGG	7/25/2019	08/06/2019	08/06/2019	08/09/2019	08/09/2019
310203 201440 000	CONCRETING OF BRGY. COSILI EAST, BRGY. MACARCARMAY FMR., BRGY. COSILI EAST AND BRGY. MACARCARMAY, BANGUED, ABRA	No	Public Bidding		7/17/2019	7/25/2019	08/06/2019	08/06/2019	07-9/2019	07-9/2019	11/29/2019	11/29/2019	12/09/2019	12/10/2019	45 C.D	DA 2019	4,974,875.34	4,974,875.34	4,847,485.99	4,847,485.99	COA/PICE/CC AGG	7/25/2019	08/06/2019	08/06/2019	07-9/2019	07-9/2019
310203 201439 000	CONCRETING OF BRGY. CALOT, BRGY. SAPPAAAC FMR., BARANGAY CALOT AND BARANGAY SAPPAAAC, BANGUED, ABRA	No	Public Bidding		7/17/2019	7/25/2019	08/06/2019	08/06/2019	08/07/2019	08/08/2019	8/13/2019	8/13/2019	8/19/2019	8/20/2019	31 C.D	DA 2019	4,974,812.64	4,974,812.64	4,886,226.10	4,886,226.10	COA/PICE/CC AGG	7/25/2019	08/06/2019	08/06/2019	08/07/2019	08/09/2019
318203 201489 000	CONCRETING OF SITIO UD-UDAC- BRGY. MABONGTOT, MABONGTOT, SALLAPADAN, ABRA	No	Public Bidding		7/17/2019	7/25/2019	08/06/2019	08/06/2019	07-9/2019	08/09/2019	08/11/2019	11/29/2019	12/09/2019	12/10/2019	45 C.D	DA 2019	4,974,783.94	4,974,783.94	4,874,026.89	4,874,026.89	COA/PICE/CC AGG	7/25/2019	08/04/2019	08/06/2019	07-9/2019	08/09/2019
300101 200001 000	CONSTRUCTION OF 2-STOREY, 4-CLASSROOM SCHOOL BUILDING, CUIDADEN NUIS, SAN JUAN, ABRA	No	Public Bidding	7/31/2019	08/07/2019	8/15/2019	8/27/2019	8/27/2019	08/03/2019	08/08/2019	08/11/2019	09/11/2019	9/18/2019	9/19/2019	187 C.D	FY 2019, 8EFF. BATCH 1	11,698,088.31	11,698,088.31	11,458,852.32	11,458,852.32	COA/PICE/CC AGG	8/15/2019	8/27/2019	8/27/2019	08/03/2019	08/08/2019
320101 103092 000	CONSTRUCTION OF TINEG RIVER FLOOD CONTROL (CARDONA SIDE) STA. 0+000- STA. 0+800, STA. 1+000- STA. 5+220, DOLORES, ABRA	No	Public Bidding		8/13/2019	8/27/2019	09/02/2019	09/02/2019	09/03/2019	09/05/2019	08/08/2019	09/05/2019	09/12/2019	9/18/2019	187 C.D	GAA 2019	48,248,790.31	48,248,790.31	47,878,143.36	47,878,143.36	COA/PICE/CC AGG	8/22/2019	09/02/2019	09/02/2019	08/03/2019	09/05/2019

320101 103093 000	CONSTRUCTION OF TINEG RIVER FLOOD CONTROL (POB. DOLORES SIDE) STA. 0+500- STA. 2+550, STA. 3+100- STA. 4+248, DOLORES, ABRA	No	Public Bidding		8/13/2019	8/22/2019	09/02/2019	09/02/2019	09/02/2019	09/08/2019	09/08/2019	09/06/2019	09/06/2019	09/11/2019	09/12/2019	197 C.D	GAA 2019	48,248,589.03	48,248,589.03	47,871,043.94	47,871,043.94	COA/PICE/CC AGG	8/22/2019	09/02/2019	09/02/2019	09/06/2019		
300117 202724 000	REPAIR AND REHABILITATION OF BARANGAY ROADS BARANGAY TALOGTO TO BARANGAY CASAROGAN DOLORES, ABRA	No	Public Bidding		8/13/2019	8/22/2019	09/02/2019	09/02/2019	09/10/2019	09/10/2019	09/11/2019	09/11/2019	09/11/2019	09/11/2019	9/20/2019	9/23/2019	106 C.D	GAA 2019	14,849,244.21	14,849,244.21	14,402,072.48	14,402,072.48	COA/PICE/CC AGG	8/22/2019	09/02/2019	09/02/2019	09/10/2019	09/10/2019
300108 200104 000	CONSTRUCTION OF SLOPE PROTECTION ALONG LUBLUBBA TO POBLACION ROAD, DOLORES, ABRA, LUBLUBBA-POBLACION, DOLORES, ABRA	No	Public Bidding		8/13/2019	8/22/2019	09/02/2019	09/02/2019	09/5-6/2019	09/06/2019	09/06/2019	09/06/2019	09/06/2019	09/12/2019	9/18/2019	138 C.D	GAA 2019	19,599,457.84	19,599,457.84	19,018,362.72	19,018,362.72	COA/PICE/CC AGG	8/22/2019	09/02/2019	09/02/2019	09/5-6/2019	09/05/2019	
300205 100004 00	CONSTRUCTION/REHABILITATION OF WATER SUPPLY/SEPTAGE AND SEWERAGE/RAIN WATER COLLECTOR SYSTEMS. 1. PNP BUILDING-DPMW COMPOUND ZONE, BANGUED, ABRA; 2. ABRA QUALITY ASSURANCE BUILDING-DPMW BUILDING ZONE 7, BANGUED, ABRA; 3. SAN QUINTIN NHS- SAN QUINTIN, ABRA; 4. POB. SAN QUINTIN MPS-SAN QUINTIN, ABRA; 5. MALAMBIT ES- MALAMBIT, PENARRUBIA, ABRA; 6. SAPPAC ES-SAPPAC, BANGUED, ABRA; 7. MAQAY ES-MAQAY, BANGUED, ABRA; 8.	No	Public Bidding		8/19/2019	8/29/2019	09/09/2019	09/09/2019	9/10-12/2019	9/10-12/2019	09/12/2019	09/12/2019	09/12/2019	9/18/2019	9/19/2019	33 C.D	GAA 2019	3,718,123.85	3,718,123.85	3,600,362.54	3,600,362.54	COA/PICE/CC AGG	8/28/2019	09/09/2019	09/09/2019	9/10-12/2019	9/10-12/2019	
	REPAIR/MAINTENANCE OF DPMW BUILDINGS. 1. OLD SUPPLY BUILDING, ZONE 7, BANGUED, ABRA; 2. BOE BUILDING, ZONE 3, BANGUED, ABRA; 3. MAIN BUILDING, ZONE 7, BANGUED, ABRA AND 4. OLD BUILDING, ZONE 7, BANGUED, ABRA	No	Public Bidding		8/16/2019	9/25/2019	10/03/2019	10/15/2019	10/15/2019	10/15-16/2019	10/18/2019	10/17/2019	10/17/2019	10/17/2019	10/23/2019	10/29/2019	120 C.D	SR 2019-06-00133	12,498,882.01	12,498,882.01	12,180,781.26	12,180,781.26	COA/PICE/CC AGG	10/03/2019	10/15/2019	10/16/2019		
	REPAIR/MAINTENANCE OF DRAINAGE ALONG ABRA-ILOCOS SUR ROAD, KM407+500- KM408+000, ZONE 8, BANGUED, ABRA	No	Public Bidding		8/25/2019	10/03/2019	10/15/2019	10/15/2019	10/16/2019	10/18/2019	10/17/2019	10/17/2019	10/17/2019	10/18/2019	10/23/2019	80 C.D	SR 2019-06-002961	2,648,847.57	2,648,847.57	2,591,778.43	2,591,778.43	COA/PICE/CC AGG	10/03/2019	10/15/2019	10/15/2019	10/16/2019	10/18/2019	
300104 209510 000	CONSTRUCTION OF MULTI-PURPOSE BUILDING (CONVENTION CENTER), LA PAZ, ABRA	No	Public Bidding		8/25/2019	10/03/2019	10/11/2019	10/23/2019	10/23/2019	10/24/2019	10/26/2019	10/28/2019	10/28/2019	10/28/2019	11/06/2019	11/12/2019	180 C.D	GAA 2019	39,599,664.82	39,599,664.82	38,005,843.10	38,005,843.10	COA/PICE/CC AGG	10/11/2019	10/23/2019	10/23/2019	10/24/2019	10/25/2019
	REPAIR AND MAINTENANCE OF ABRA-KALINGA ROAD, ABRA-KALINGA ROAD, KM425+000- KM485+000 AT VARIOUS SECTION	No	Public Bidding		10/09/2019	10/17/2019	10/29/2019	10/29/2019	10/30/2019	10/30/2019	11/06/2019	11/06/2019	11/06/2019	11/12/2019	11/14/2019	40 C.D	SR 2019-06-002715	3,116,144.15	3,116,144.15	3,019,524.00	3,019,524.00	COA/PICE/CC AGG	10/17/2019	10/29/2019	10/29/2019	10/30/2019	10/30/2019	

300200 100003 00	REHABILITATION/IMPROVEMENT OF ABRA-ILOCOS SUR ROAD, KM387+860-KM387+867, TANGADAN, SAN QUINTIN, ABRA	No	Public Bidding			10/10/2019	10/18/2019	10/28/2019	10/28/2019	10/30/2019	10/30/2019	10/30/2019	10/30/2019	25 C.D	01101101-REGULAR AGENCY FUND	624,895.45	624,865.45	480,942.57	480,942.57	COA/PICE/CC AGG	10/19/2019	10/29/2019	10/29/2019	10/30/2019	10/30/2019		
300200 100003 00	REHABILITATION/IMPROVEMENT OF ABRA-ILOCOS NORTE ROAD, 1. KM427+524-KM427+559, NAQAPARAN, DANGLAS, ABRA; 2. KM429+177-KM429+282, NAQAPARAN, DANGLAS, ABRA	No	Public Bidding	10/03/2019	10/10/2019	10/18/2019	10/28/2019	10/28/2019	10/29-30/20	10/30/2019	10/30/2019	10/30/2019	11/09/2019	11/14/2019	79 C.D	01101101-REGULAR AGENCY FUND	5,486,627.65	5,486,627.65	6,253,873.87	6,253,873.87	COA/PICE/CC AGG	10/18/2019	10/29/2019	10/29/2019	10/29-30/20	10/30/2019	
310203 201467 000	CONCRETING OF BRGY. BAZAR, BRGY. SALLAPADAN BARRIO FMR, BRGY. BAZAR-BRGY. SALLAPADAN BARRIO, SALLAPADAN, ABRA	No	Public Bidding	10/09/2019	10/14/2019	10/31/2019	11/08/2019	11/08/2019	11/06/2019	11/08/2019	11/29/2019	11/29/2019	12/09/2019	02/10/2019	60 C.D	DA 2019	24,874,875.57	24,874,875.57	24,213,356.01	24,213,356.01	COA/PICE/CC AGG	10/31/2019	11/08/2019	11/08/2019	11/06/2019	11/08/2019	
	REPAIRING OF STEEL BRIDGE, IKMIN BRIDGE, ABRA-CERVANTES ROAD, KM458+507.	No	Public Bidding			10/22/2019	10/31/2019	11/08/2019	11/08/2019	11/11-14/20	11/14/2019	11/15/2019	11/15/2019	11/22/2019	11/25/2019	80 C.D	SR 2019-06-002715	2,999,780.92	2,999,780.92	2,604,227.07	2,604,227.07	COA/PICE/CC AGG	10/31/2019	11/08/2019	11/08/2019	11/14-15/2019	11/15/2019
	REPAIR AND MAINTENANCE OF ABRA-CERVANTES ROAD, KM475+293-KM475+488, LUBA, ABRA	No	Public Bidding			10/22/2019	10/31/2019	11/08/2019	11/08/2019	11/14-15/2019	11/15/2019	11/15/2019	11/15/2019			37 C.D	SR 2019-06-0002715	1,906,700.55	1,806,700.55	890,823.94	890,823.94	COA/PICE/CC AGG	10/31/2019	11/08/2019	11/08/2019	11/15-18/2019	11/15-18/2019
	REPAIR AND MAINTENANCE OF MASINSIN BRIDGE AND APPROACHES, ABR-CERVANTES ROAD, KM474+270-KM474+549	No	Public Bidding			10/25/2019	11/04/2019	11/14/2019	11/14/2019	11/15-18/2019	11/18/2019	11/21/2019	11/21/2019			16 C.D	SR 2019-06-002715	3,495,418.20	3,495,418.20	3,420,230.82	3,420,230.82	COA/PICE/CC AGG	11/04/2019	11/14/2019	11/14/2019	12/04/2019	12/04/2019
	REPAIR/MAINTENANCE OF ABRA-CERVANTES ROAD, KM473+160-KM473+139, MANABO, ABRA	No	Public Bidding			11/06/2019	11/18/2019	11/29/2019	11/29/2019	12/04/2019	12/04/2019	12/04/2019	12/04/2019	12/04/2019	12/04/2019	37 C.D	SR 2019-06-002715	818,227.11	818,227.11	606,028.61	606,028.61	COA/PICE/CC AGG	11/18/2019	11/29/2019	11/29/2019	12/27/2019	12/27/2019
	REPAIR/IMPROVEMENT OF DPWH-GAS, LABORATORY BUILDING (PHASE II), DPWH-ABRA DEO, ZONE 7, BANGUED, ABRA	No	Public Bidding			12/10/2019	12/18/2019	12/28/2019	12/28/2019	12/27/2019	12/27/2019	12/27/2019			80 C.D	SAVINGS 2019	2,425,000.00	2,425,000.00	2,375,204.08	2,375,204.08	COA/PICE/CC AGG	12/18/2019	12/28/2019	12/28/2019			
Total Allotted Budget of Procurement Activities																406,108,218.85											
Total Contract Price of Procurement Activities Conducted																		398,892,143.85									
Total Savings (Total Allotted Budget - Total Contract Price)																			7,216,075.00								

ON-GOING PROCUREMENT ACTIVITIES

	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES ABRA-CERVANTES ROAD-PALAQO ROAD IN SUPPORT OF CACAO INDUSTRY, BUCAY, ABRA	Yes	Public Bidding	10/01/2019	10/28/2019	11/08/2019	11/18/2019	11/18/2019	11/15-18/2019	11/22/2019				86 C.D	GAA 2020	19,209,862.86	19,209,862.86	18,861,294.56	18,861,294.56	COA/PICE/CC AGG	11/06/2019	11/18/2019	11/18/2019	11/15-18/2019	11/22/2019
	CONSTRUCTION OF MULTI-PURPOSE BUILDING, STA. ROSA, PENARRUBIA, ABRA	Yes	Public Bidding			10/6/2019	10/17/2019	10/29/2019	10/29/2019					70 C.D	GAA 2020	2,969,867.47	2,969,867.47	2,903,811.89	2,903,811.89	COA/PICE/CC AGG	10/17/2019	10/29/2019	10/29/2019		

CONSTRUCTION OF MULTI-PURPOSE BUILDING, RIANG PENARRUBIA, ABRA	Yes	Public Bidding	10/09/2018	10/17/2018	10/28/2018	10/28/2018	11/13/2018	11/15/2018		70 C.D	GAA 2020	2,969,511.36		2,969,511.36	2,808,801.48		2,908,801.49	COA/PICE/CC AGG	10/17/2018	10/25/2018	10/28/2018	11/13/2018	11/15/2018	
ORGANIZATIONAL OUTCOME: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM NETWORK DEVELOPMENT PROGRAM, PAVING OF UNPAVED ROADS-TERTIARY ROADS, ABRA- ILOCOS NORTE ROAD, KD449+380- KD449+938	Yes	Public Bidding	10/02/2019	11/08/2019	11/18/2019	11/28/2018	11/28/2019	12/08/2019	12/08/2019	101 C.D	GAA 2020	21,479,916.47		21,470,918.47	20,824,944.18		20,824,944.18	COA/PICE/CC AGG	11/18/2019	11/29/2019	11/28/2019	12/08/2019	12/08/2019	
REHABILITATION/RE CONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE- TERTIARY ROADS, ABRA-ILOCOS NORTE ROAD, KD437+(-1000)- KD437+650, NAGAPARAN, DANGLAS, ABRA	Yes	Public Bidding	10/02/2018	10/09/2018	10/17/2018	10/29/2018	10/29/2019	11/05/2019	11/08/2019	192 C.D	GAA 2020	48,246,904.80		48,249,894.80	47,244,722.15		47,244,722.15	COA/PICE/CC AGG	10/17/2018	10/28/2018	10/29/2018	11/05/2019	11/08/2019	
CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES ABRA-ILOCOS NORTE ROAD- KARAKARIS ROAD IN SUPPORT OF BAMBOO INDUSTRY, LA PAZ, ABRA	Yes	Public Bidding	10/07/2018	10/14/2018	10/23/2018	11/04/2018	11/04/2019	11/5-8/2019	11/07/2019	85 C.D	GAA 2020	18,299,952.10		18,298,952.10		18,711,955.58		18,711,955.58	COA/PICE/CC AGG	10/23/2018	11/04/2018	11/04/2018	11/5-8/2019	11/07/2019
NETWORK DEVELOPMENT PROGRAM, OFF-CARRIAGEWAY IMPROVEMENT TERTIARY ROADS, ABRA-CERVANTES ROAD, KD431+(-527)- KD431+400	Yes	Public Bidding	10/07/2019	10/14/2019	10/23/2019	11/04/2019	11/04/2019	11/15-18/2019	11/18/2019	71 C.D	GAA 2020	10,373,543.80		10,373,543.80		10,055,834.41		10,055,834.41	COA/PICE/CC AGG	10/23/2019	11/04/2019	11/04/2019	11/15-18/2019	11/18/2019
ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM ASSET PRESERVATION PROGRAM, PAVING OF UNPAVED ROADS- SECONDARY ROADS, ABRA- KALINGA ROAD, KD468+014, KD468+254, KD468+603- KD468+581, KD468+637- KD468+814, KD468+072, KD468+322, KD468+471-KD468-485, KD468+457-470+268	Yes	Public Bidding	10/07/2019	10/14/2019	10/23/2019	11/04/2019	11/04/2019	11/07/2019	11/08/2019	143 C.D	GAA 2020	48,249,524.48		48,249,524.48	48,781,907.43		48,781,802.43	COA/PICE/CC AGG	10/23/2019	11/04/2019	11/04/2019	11/07/2019	11/08/2019	
REHABILITATION OF POBLACION LABON ROAD, BUCAY, ABRA	Yes	Public Bidding	10/16/2019	10/24/2019	11/06/2019	11/05/2019	11/12/2019	11/12/2019		37 C.D	GAA 2020	4,948,827.90		4,949,827.90	4,834,300.12		4,834,300.12	COA/PICE/CC AGG	10/24/2019	11/05/2019	11/05/2019	11/12/2019	11/12/2019	
CONSTRUCTION OF BANASAO FLOOD CONTROL STA.33+024- STA.33+296, BANGUER, ABRA	Yes	Public Bidding	10/09/2019	10/18/2019	10/24/2019	11/05/2019	11/05/2019	11/06/2019	11/08/2019	144 C.D	GAA 2020	15,462,142.59		15,462,142.59	15,153,751.36		15,153,751.36	COA/PICE/CC AGG	10/24/2019	11/05/2019	11/05/2019	11/08/2019	11/08/2019	
CONSTRUCTION OF MUDING FLOOD CONTROL STA.33+024- STA.33+296, LA PAZ, ABRA	Yes	Public Bidding	10/10/2019	10/17/2019	10/25/2019	11/08/2019	11/08/2019	11/07/2019	11/11/2019	144 C.D	GAA 2020	15,377,276.59		15,377,228.59	15,069,499.89		15,069,499.89	COA/PICE/CC AGG	10/25/2019	11/05/2019	11/08/2019	11/07/2019	11/11/2019	

CONSTRUCTION OF SAN ANTONIO FLOOD CONTROL STA. 33+296 STA. 33+568, BANQUED, ABRA	Yes	Public Bidding	10/11/2019	10/16/2019	10/25/2019	11/07/2019	11/07/2019	11/08/2019	11/12/2019			144 C.D	GAA 2020	15,461,865.31	15,451,865.31	15,152,628.85	15,152,628.85	COA/PICE/CC AGG	10/25/2019	11/07/2019	11/07/2019	11/08/2019	11/12/2019
CONSTRUCTION OF IRUONG FLOOD CONTROL PROJECT, STA. 0+000- STA. 1+142, LA PAZ, ABRA	Yes	Public Bidding	10/14/2019	10/21/2019	10/30/2019	11/11/2019	11/11/2019	11/13/2019	11/13/2019			208 C.D	GAA 2020	47,162,279.16	47,192,278.16	46,245,409.46	46,246,409.46	COA/PICE/CC AGG	10/30/2019	11/11/2019	11/11/2019	11/13/2019	11/13/2019
CONSTRUCTION OF MULTI-PURPOSE BUILDING, DEET, TAYUM, ABRA	Yes	Public Bidding		10/21/2019	10/30/2019	11/11/2019	11/11/2019	11/10/2019	11/14/2019			70 C.D	GAA 2020	2,474,822.91	2,474,822.91	2,398,298.81	2,398,298.81	COA/PICE/CC AGG	10/30/2019	11/11/2019	11/11/2019	11/10/2019	11/14/2019
CONSTRUCTION OF MULTI-PURPOSE BUILDING, VELASCO TAYUM, ABRA	Yes	Public Bidding		10/21/2019	10/30/2019	11/11/2019	11/11/2019	11/13/2019	11/20/2019			70 C.D	GAA 2020	2,474,706.91	2,474,706.91	2,424,242.00	2,424,242.00	COA/PICE/CC AGG	10/30/2019	11/11/2019	11/11/2019	11/13/2019	11/20/2019
ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM. NETWORK DEVELOPMENT PROGRAM CONSTRUCTION OF MISSING LINKS/NEW ROAD, BESAO-TUBO (VIA TAMBOANI) ROAD, PACKAGE A, ABRA	Yes	Public Bidding	10/14/2019	10/21/2019	10/30/2019	11/11/2019	11/11/2019	11/7/2019	11/14/2019			96 C.D	GAA 2020	19,299,688.55	19,299,969.55	18,837,456.46	18,937,456.46	COA/PICE/CC AGG	10/30/2019	11/11/2019	11/11/2019	11/7/2019	11/14/2019
CONSTRUCTION OF MULTI-PURPOSE BUILDING, TAPIO, DOLORES, ABRA	Yes	Public Bidding		10/21/2019	10/30/2019	11/11/2019	11/11/2019					70 C.D	GAA 2020	2,474,834.81	2,474,834.81	2,400,306.60	2,400,306.60	COA/PICE/CC AGG	10/30/2019	11/11/2019	11/11/2019		
CONSTRUCTION OF MULTI-PURPOSE BUILDING, KIMMALABA, DOLORES, ABRA	Yes	Public Bidding		10/21/2019	10/30/2019	01/11/2018	11/11/2018	11/14/2018	11/14/2018			70 C.D	GAA 2020	2,474,687.23	2,474,687.23	2,400,314.44	2,400,314.44	COA/PICE/CC AGG	10/30/2019	01/11/2019	11/11/2019	11/14/2019	11/14/2019
CONSTRUCTION OF MULTI-PURPOSE BUILDING, BAUG, SAN JUAN, ABRA	Yes	Public Bidding		10/22/2018	10/31/2018	11/12/2018	11/12/2018	11/13-14/2018	11/15/2018			70 C.D	GAA 2020	2,474,927.17	2,474,927.17	2,428,408.48	2,428,408.48	COA/PICE/CC AGG	10/31/2018	11/12/2018	11/12/2018	11/13-14/2018	11/15/2018
CONSTRUCTION OF MULTI-PURPOSE BUILDING SAN RAMON WEST, MANABO, ABRA	Yes	Public Bidding		10/22/2018	10/31/2018	11/12/2018	11/12/2018	11/15/2018	11/15/2018			70 C.D	GAA 2020	2,474,723.94	2,474,723.94	2,404,949.24	2,404,949.24	COA/PICE/CC AGG	10/31/2018	11/12/2018	11/12/2018	11/15/2018	11/15/2018
CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY LABON, BUCAY, ABRA	Yes	Public Bidding		10/22/2018	10/31/2018	11/12/2018	11/12/2018	11/13/2018	11/18/2018			70 C.D	GAA 2020	2,969,748.75	2,969,748.75	2,924,925.74	2,924,925.74	COA/PICE/CC AGG	10/31/2018	11/12/2018	11/12/2018	11/13/2018	11/18/2018
CONSTRUCTION OF MULTI-PURPOSE BUILDING, TABIOG, BUCAY, ABRA	Yes	Public Bidding		10/22/2018	10/31/2018	11/12/2018	11/12/2018	11/25-26/2018	11/28/2018			70 C.D	GAA 2020	2,969,856.82	2,969,856.82	2,922,343.84	2,922,343.84	COA/PICE/CC AGG	10/31/2018	11/12/2018	11/12/2018	11/25-26/2018	11/28/2018
CONSTRUCTION OF OUIDAEN FLOOD CONTROL PROJECT, STA. 0+000- STA. 0+885, SAN JUAN, ABRA	Yes	Public Bidding	10/15/2018	10/23/2018	10/31/2018	11/12/2018	11/12/2018	11/13-14/2018	11/14/2018			186 C.D	GAA 2020	38,599,934.95	38,599,934.95	37,827,672.48	37,827,672.48	COA/PICE/CC AGG	10/31/2018	11/12/2018	11/12/2018	11/13-14/2018	11/14/2018
CONSTRUCTION OF MULTI-PURPOSE BUILDING, HAGULLIAN, SALLAPADAN, ABRA	Yes	Public Bidding		10/22/2018	10/31/2018	11/12/2018	11/12/2018	11/14/2018	11/15/2018			70 C.D	GAA 2020	2,474,874.15	2,474,874.15	2,425,328.87	2,425,328.87	COA/PICE/CC AGG	10/31/2018	11/12/2018	11/12/2018	11/14/2018	11/15/2018
CONSTRUCTION OF TABIOG FLOOD CONTROL PROJECT, STA. 0+000- STA. 1+269, BUCAY, ABRA	Yes	Public Bidding	10/18/2018	10/23/2018	10/31/2018	11/13/2018	11/13/2018	11/25-26/2018	11/25/2018			208 C.D	GAA 2020	48,249,901.24	48,249,901.24	47,289,044.82	47,289,044.82	COA/PICE/CC AGG	10/31/2018	11/13/2018	11/13/2018	11/25-26/2018	11/25/2018


CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES POBLACION TUBO-QUIRINO ROAD CONNECTING POBLACION TUBO TO QUIRINO ILOCOS SUR IN SUPPORT TO THE LOOMWEAVING INDUSTRY, TUBO, ABRA	Yes	Public Bidding	10/18/2019	10/23/2019	10/31/2019	11/13/2019	11/13/2019	11/15-18/2019	11/18/2019			93 C.D	GAA 2020	14,475,000.00	14,475,000.00	14,098,423.99	14,098,423.99	COA/PICE/CC AGG	10/31/2019	11/13/2019	11/13/2019	11/15-18/2019	11/18/2019		
CONSTRUCTION OF MULTI-PURPOSE BUILDING, CALABA, BANGUED, ABRA	Yes	Public Bidding		10/23/2019	10/31/2019	11/13/2019	11/13/2019	11/18/2019	11/18/2019			80 C.D	GAA 2020	2,968,853.96	2,968,853.96	2,895,565.70	2,895,565.70	COA/PICE/CC AGG	10/31/2019	11/13/2019	11/13/2019	11/18/2019	11/18/2019		
CONSTRUCTION OF CARDONA FLOOD CONTROL STA.5+240-STA.4+440, DOLORES, ABRA	Yes	Public Bidding	10/17/2019	10/24/2019	11/04/2019	11/14/2019	11/14/2019					205 C.D	GAA 2020	44,118,684.59	44,118,684.59	42,795,973.18	42,795,973.18	COA/PICE/CC AGG	11/04/2019	11/14/2019	11/14/2019				
REHABILITATION WITH ROAD OPENING OF LUSUAC-SARARAGAY ROAD, PENARRUBIA, ABRA	Yes	Public Bidding	10/18/2019	10/25/2019	11/04/2019	11/14/2019	11/14/2019	11/14/2019	11/18/2019			66 C.D	GAA 2020	9,899,640.97	9,899,640.97	9,665,754.02	9,665,754.02	COA/PICE/CC AGG	11/04/2019	11/14/2019	11/14/2019	11/14/2019	11/18/2019		
REHABILITATION/RECONSTRUCTION/UP GRADING OF DAMAGED PAVED ROADS-TERTIARY ROADS-ABRA-ILOCOS NORTE ROAD-KM27+000-KM28+310	Yes	Public Bidding	10/21/2019	10/28/2019	11/08/2019	11/18/2019	11/18/2019	11/25/2019	11/25/2019			205 C.D	GAA 2020	48,249,220.78	48,249,220.78	48,803,433.94	48,803,433.94	COA/PICE/CC AGG	11/08/2019	11/18/2019	11/18/2019	11/25/2019	11/25/2019		
CONSTRUCTION OF TOON NORTE FLOOD CONTROL PROJECT, STA.1+052, LA PAZ, ABRA	Yes	Public Bidding	10/21/2019	10/28/2019	11/08/2019	11/18/2019	11/18/2019	11/14/2019	11/21/2019			183 C.D	GAA 2020	45,145,538.87	45,145,538.87	44,742,109.05	44,742,109.05	COA/PICE/CC AGG	11/08/2019	11/18/2019	11/18/2019	11/14/2019	11/21/2019		
CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS, MANABO-LUBA-TUBO ROAD LEADING TO KILI FALLS AND HOTSPRING, BRGY KILI, TUBO, ABRA	Yes	Public Bidding	10/21/2019	10/28/2019	11/08/2019	11/18/2019	11/18/2019					102 C.D	GAA 2020	43,424,367.22	43,424,367.22	42,102,161.85	42,102,161.85	COA/PICE/CC AGG	11/08/2019	11/18/2019	11/18/2019				
CONSTRUCTION OF ABANG FLOOD CONTROL PROJECT, STA.0+000-STA.1+180, BUCAY, ABRA	Yes	Public Bidding	10/22/2019	10/29/2019	11/08/2019	11/18/2019	11/18/2019	11/19/2019	11/26/2019			188 C.D	GAA 2020	46,816,753.98	46,816,753.98	45,880,402.84	45,880,402.84	COA/PICE/CC AGG	11/08/2019	11/18/2019	11/18/2019	11/19/2019	11/26/2019		
CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATION, ALMUSGAN-BAL-CAGANAYAN ROAD LEADING TO KAPANAYAN FALLS, BARANGAY CAGANAYAN, TIMEG, ABRA	Yes	Public Bidding	10/22/2019	10/29/2019	11/08/2019	11/18/2019	11/18/2019	11/22/2019	11/22/2019			189 C.D	GAA 2020	43,424,895.29	43,424,895.29	41,910,360.52	41,910,360.52	COA/PICE/CC AGG	11/08/2019	11/18/2019	11/18/2019	11/22/2019	11/22/2019		
CONSTRUCTION OF TUBAY-POBLACION FLOOD CONTROL, DANGLAS, ABRA	Yes	Public Bidding	10/23/2019	10/30/2019	11/07/2019	11/18/2019	11/18/2019	11/20-21/2019	11/21/2019			209 C.D	GAA 2020	46,248,001.14	46,248,001.14	47,264,059.10	47,264,059.10	COA/PICE/CC AGG	11/07/2019	11/19/2019	11/19/2019	11/20-21/2019	11/21/2019		

CONSTRUCTION OF TAPING FLOOD CONTROL, LAGANILANG, ABRA	Yes	Public Bidding	10/23/2019	10/30/2019	11/07/2019	11/19/2019	11/19/2019	11/22/2019	11/26/2019		196 C.D	GAA 2020	47,775,061.57		47,775,061.57	47,289,458.08		47,288,458.08	COA/PICE/CC AGG	11/07/2019	11/19/2019	11/19/2019	11/22/2019	11/26/2019		
CONSTRUCTION OF MULTI-PURPOSE BUILDING, POBLACION LA PAZ, ABRA	Yes	Public Bidding		10/31/2018	11/09/2018	11/20/2018	11/20/2018	12/9-10/2018	12/12/2018		70 C.D	GAA 2020	2,969,702.95		2,968,702.95	2,880,609.46		2,880,609.46	COA/PICE/CC AGG	11/08/2018	11/20/2018	11/20/2018	12/9-10/2018	12/12/2018		
CONSTRUCTION OF MULTI-PURPOSE BUILDING, PATUCANAY, TAYUM, ABRA	Yes	Public Bidding		10/31/2018	11/08/2018	11/20/2018	11/20/2018	11/21/2018	11/28/2018		70 C.D	GAA 2020	2,474,616.32		2,474,616.32	2,408,015.49		2,408,015.49	COA/PICE/CC AGG	11/08/2018	11/20/2018	11/20/2018	11/21/2018	11/28/2018		
CONSTRUCTION OF BULBULALA FLOOD CONTROL PROJECT, STA. 44+289.80- STA. 44+702, LA PAZ, ABRA	Yes	Public Bidding	10/29/2018	11/05/2018	11/13/2018	11/25/2018	11/28/2018	12/2-3/2018	12/5/2018		208 C.D	GAA 2020	47,870,950.42		47,870,950.42	48,715,512.54		48,715,512.54	COA/PICE/CC AGG	11/13/2018	11/25/2018	11/25/2018	12/2-3/2018	12/5/2018		
CONSTRUCTION OF MULTI-PURPOSE BUILDING, CABAROHAN, DOLORES, ABRA	Yes	Public Bidding		11/08/2018	11/14/2018	11/26/2018	11/26/2018	11/28/2018	11/29/2018		70 C.D	GAA 2020	2,474,923.49		2,474,923.49	2,407,840.34		2,407,840.34	COA/PICE/CC AGG	11/14/2018	11/28/2018	11/28/2018	11/29/2018	11/29/2018		
CONSTRUCTION OF MULTI-PURPOSE BUILDING GANAGAL, SALLAPADAN, ABRA	Yes	Public Bidding		11/09/2018	11/14/2018	11/26/2018	11/26/2018	11/28/2018	11/29/2018		70 C.D	GAA 2020	2,474,855.13		2,474,855.13	2,400,361.76		2,400,361.76	COA/PICE/CC AGG	11/14/2018	11/28/2018	11/28/2018	11/29/2018	11/29/2018		
CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES, NAGPAOYAN, MAPISLA ROAD IN SUPPORT OF CACAO INDUSTRY, LICUAN-BAY, ABRA, LICUAN, ABRA	Yes	Public Bidding	10/30/2018	11/08/2018	11/14/2018	11/26/2018	11/26/2018				104 C.D	GAA 2020	18,299,886.61		18,299,886.61	18,720,454.86		18,720,454.86	COA/PICE/CC AGG	11/14/2018	11/26/2018	11/26/2018				
CONSTRUCTION OF TOON SUR FLOOD CONTROL PROJECT, STA. 0+000- STA. 1+105, LA PAZ, ABRA	Yes	Public Bidding	10/30/2018	11/06/2018	11/14/2018	11/26/2018	11/28/2018	11/28/2018	11/29/2018		205 C.D	GAA 2020	45,125,818.73		45,135,918.73	44,233,188.79		44,233,188.79	COA/PICE/CC AGG	11/14/2018	11/26/2018	11/26/2018	11/29/2018	11/29/2018		
CONSTRUCTION OF MULTI-PURPOSE BUILDING, MAGUYEYEP, SALLAPADAN, ABRA	Yes	Public Bidding		11/06/2018	11/14/2018	11/26/2018	11/26/2018	12/5/2018	12/5/2018		70 C.D	GAA 2020	2,647,680.15		2,647,680.15	2,400,425.02		2,400,425.02	COA/PICE/CC AGG	11/14/2018	11/26/2018	11/26/2018	12/5/2018	12/5/2018		
CONSTRUCTION OF ISIT FLOOD CONTROL PROJECT, STA. 0+000- STA. 1+560, DOLORES, ABRA	Yes	Public Bidding	10/30/2018	11/08/2018	11/14/2018	11/26/2018	11/26/2018	11/27-29/2018	11/28/2018		172 C.D	GAA 2020	18,563,411.47		18,563,411.47	19,171,847.65		19,171,847.65	COA/PICE/CC AGG	11/14/2018	11/26/2018	11/26/2018	11/27-29/2018	11/28/2018		
CONSTRUCTION OF MULTI-PURPOSE BUILDING, MALAMSIY PENARRUBIA, ABRA	Yes	Public Bidding		11/07/2018	11/15/2018	11/27/2018	11/27/2018				70 C.D	GAA 2020	2,889,974.67		2,889,974.67	2,885,705.09		2,885,705.09	COA/PICE/CC AGG	11/15/2018	11/27/2018	11/27/2018				
CONSTRUCTION OF MULTI-PURPOSE BUILDING, POB, PENARRUBIA, ABRA	Yes	Public Bidding		11/07/2018	11/15/2018	11/27/2018	11/27/2018	12/3/2018	12/4/2018		70 C.D	GAA 2020	2,889,315.26		2,889,315.26	2,880,286.81		2,880,286.81	COA/PICE/CC AGG	11/15/2018	11/27/2018	11/27/2018	12/3/2018	12/4/2018		
CONSTRUCTION OF MULTI-PURPOSE BUILDING, SACCAANG, SALLAPADAN, ABRA	Yes	Public Bidding		11/07/2018	11/15/2018	11/27/2018	11/27/2018	12/3/2018	12/3/2018		70 C.D	GAA 2020	2,889,277.04		2,889,277.04	2,880,341.23		2,880,341.23	COA/PICE/CC AGG	11/15/2018	11/27/2018	11/27/2018	12/3/2018	12/3/2018		
CONSTRUCTION OF MULTI-PURPOSE BUILDING, BANGBANGCAG, BUCAY, ABRA	Yes	Public Bidding		11/07/2018	11/15/2018	11/27/2018	11/27/2018	12/11/2018	12/13/2018		70 C.D	GAA 2020	2,889,020.86		2,889,020.86	2,884,481.39		2,884,481.39	COA/PICE/CC AGG	11/15/2018	11/27/2018	11/27/2018	12/11/2018	12/13/2018		

CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES, ALAQA-LAPAT BALANTAY ROAD IN SUPPORT TO COFFEE INDUSTRY, TINEG, ABRA	Yes	Public Bidding	10/31/2018	11/08/2019	11/18/2019	11/28/2019	11/28/2019	12/4/2019	12/6/2019						82 C.D	GAA 2020	14,474,732.52	14,474,732.52	14,128,934.35	14,128,934.35	COA/PICE/CC AGG	11/18/2019	11/28/2019	11/28/2019	12/4/2019	12/5/2019
CONSTRUCTION OF MULTI-PURPOSE BUILDING, CAUPASAN, DANGLAS, ABRA	Yes	Public Bidding		11/06/2019	11/19/2019	11/28/2019	11/28/2019	12/1-3/2019	12/1-3/2019						135 C.D	GAA 2020	2,989,750.45	2,968,750.45	2,893,240.75	2,893,240.75	COA/PICE/CC AGG	11/18/2019	11/28/2019	11/28/2019	12/1-3/2019	12/1-3/2019
CONSTRUCTION OF MULTI-PURPOSE BUILDING, CABABURAO, SAN JUAN, ABRA	Yes	Public Bidding		11/08/2019	11/19/2019	11/28/2019	11/28/2019	12/4/2019	12/5/2019						135 C.D	GAA 2020	2,474,868.18	2,474,868.18	2,402,781.84	2,402,781.84	COA/PICE/CC AGG	11/18/2019	11/28/2019	11/28/2019		
CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES, STO. TOMAS-LUBA ROAD CONNECTING STO. TOMAS MANABO TO LUBA IN SUPPORT TO THE PROCESSED FOOD, LOOMWEAVING AND FURNITURE INDUSTRIES, LUBA AND MANABO, ABRA, MANABO, ABRA	Yes	Public Bidding	10/31/2019	11/08/2019	11/18/2019	11/28/2019	11/28/2019	12/4/2019	12/6/2019						40 C.D	GAA 2020	9,849,828.41	9,848,828.41	9,347,417.27	9,347,417.27	COA/PICE/CC AGG	11/18/2019	11/28/2019	11/28/2019	12/4/2019	12/6/2019
CONSTRUCTION OF MULTI-PURPOSE BUILDING, PULOT, LAGAYAN, ABRA	Yes	Public Bidding		11/08/2019	11/18/2019	11/28/2019	11/28/2019	12/5/2019	12/5/2019						135 C.D	GAA 2020	2,474,948.25	2,474,948.25	2,369,344.98	2,369,344.98	COA/PICE/CC AGG	11/18/2019	11/28/2019	11/28/2019	12/5/2019	12/5/2019
CONSTRUCTION OF MULTI-PURPOSE BUILDING, COLLAGO, LAGAYAN, ABRA	Yes	Public Bidding		11/08/2019	11/18/2019	11/28/2019	11/28/2019	12/3-4/2019	12/5/2019						135 C.D	GAA 2020	2,474,998.08	2,474,998.08	2,429,930.33	2,429,930.33	COA/PICE/CC AGG	11/18/2019	11/28/2019	11/28/2019	12/3-4/2019	12/5/2019
CONSTRUCTION OF MULTI-PURPOSE BUILDING, SALLAPADAN BARRIO, SALLAPADAN, ABRA	Yes	Public Bidding		11/08/2019	11/18/2019	11/28/2019	11/28/2019								70 C.D	GAA 2020	2,474,999.51	2,474,998.51	2,400,821.34	2,400,821.34	COA/PICE/CC AGG	11/18/2019	11/28/2019	11/28/2019		
CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. STO. TOMAS, MANABO, ABRA	Yes	Public Bidding		11/08/2019	11/18/2019	11/28/2019	11/28/2019	12/3/2019	12/3/2019						70 C.D	GAA 2020	2,474,899.40	2,474,899.40	2,400,574.13	2,400,574.13	COA/PICE/CC AGG	11/18/2019	11/28/2019	11/28/2019	12/3/2019	12/3/2019
CONSTRUCTION OF MULTI-PURPOSE BUILDING, UDANGAN, LA PAZ, ABRA	Yes	Public Bidding		11/08/2019	11/18/2019	11/28/2019	11/28/2019	12/3/2019	12/5/2019						135 C.D	GAA 2020	2,869,878.28	2,869,878.28	2,880,542.01	2,880,542.01	COA/PICE/CC AGG	11/18/2019	11/28/2019	11/28/2019	12/3/2019	12/5/2019
CONSTRUCTION OF MULTI-PURPOSE BUILDING, TOON, LA PAZ, ABRA	Yes	Public Bidding		11/06/2019	11/18/2019	11/28/2019	11/28/2019								135 C.D	GAA 2020	2,474,400.15	2,474,400.15	2,369,717.41	2,369,717.41	COA/PICE/CC AGG	11/18/2019	11/28/2019	11/28/2019		
CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN GREGORIO, LA PAZ, ABRA	Yes	Public Bidding		11/08/2019	11/18/2019	11/28/2019	11/28/2019								135 C.D	GAA 2020	2,989,853.77	2,989,853.77	2,880,549.10	2,880,549.10	COA/PICE/CC AGG	11/18/2019	11/28/2019	11/28/2019		
CONSTRUCTION OF MULTI-PURPOSE BUILDING, VILLA MERCEDES, SAN QUINTIN, ABRA	Yes	Public Bidding		11/09/2019	11/18/2019	11/28/2019	11/28/2019	12/3/2019	12/5/2019						135 C.D	GAA 2020	2,869,129.71	2,869,129.71	2,805,657.27	2,805,657.27	COA/PICE/CC AGG	11/18/2019	11/28/2019	11/28/2019	12/3/2019	12/5/2019
CONSTRUCTION OF MULTI-PURPOSE BUILDING, POBLACION, SAN QUINTIN, ABRA	Yes	Public Bidding		11/06/2019	11/18/2019	11/28/2019	11/28/2019	12/2-4/2019	12/4/2019						135 C.D	GAA 2020	2,869,870.54	2,869,870.54	2,880,828.82	2,880,828.82	COA/PICE/CC AGG	11/18/2019	11/28/2019	11/28/2019	12/2-4/2019	12/4/2019

CONSTRUCTION OF MULTI-PURPOSE BUILDING, POBLACION, SAN QUINTIN, ABRA	Yes	Public Bidding		11/08/2019	11/18/2019	11/28/2019	11/28/2019	12/15/2019	12/17/2019			135 C.D	GAA 2020	2,474,490.21		2,474,490.21	2,400,314.94	2,400,314.94	COA/PICE/CC AGG	11/18/2019	11/28/2019	11/28/2019			
CONSTRUCTION OF MULTI-PURPOSE BUILDING, MALABBAGA, LA PAZ, ABRA	Yes	Public Bidding		11/08/2019	11/18/2019	11/28/2019	11/28/2019	11/2/2019	11/4/2019			135 C.D	GAA 2020	2,969,798.57		2,969,798.57	2,880,945.69	2,880,945.69	COA/PICE/CC AGG	11/18/2019	11/28/2019	11/26/2019	11/2/2019	11/4/2019	
CONSTRUCTION OF MULTI-PURPOSE BUILDING, LIGUIS, LA PAZ, ABRA	Yes	Public Bidding		11/08/2019	11/18/2019	11/28/2019	11/28/2019	12/3/2019	12/5/2019			135 C.D	GAA 2020	2,968,417.94		2,968,417.94	2,910,083.84	2,910,083.94	COA/PICE/CC AGG	11/18/2019	11/28/2019	11/28/2019	12/3/2019	12/5/2019	
CONSTRUCTION OF MULTI-PURPOSE BUILDING, DUMAYCO, PENARRUBIA, ABRA	Yes	Public Bidding		11/08/2019	11/18/2019	11/28/2019	11/28/2019	12/20/2019	12/28/2019			135 C.D	GAA 2020	2,989,831.26		2,989,831.28	2,902,827.31	2,902,827.31	COA/PICE/CC AGG	11/18/2019	11/28/2019	11/29/2019	12/20/2019	12/28/2019	
CONSTRUCTION OF MULTI-PURPOSE BUILDING, LABAAN, SAN QUINTIN, ABRA	Yes	Public Bidding		11/08/2019	11/18/2019	11/29/2019	11/29/2019					135 C.D	GAA 2020	2,474,563.28		2,474,563.29	2,430,189.53	2,430,190.53	COA/PICE/CC AGG	11/18/2019	11/29/2019	11/29/2019			
CONSTRUCTION OF MULTI-PURPOSE BUILDING, NAMITINGAN, DOLORES, ABRA	Yes	Public Bidding		11/08/2019	11/18/2019	11/29/2019	11/29/2019	12/5/2019	12/5/2019			135 C.D	GAA 2020	2,474,854.24		2,474,854.24	2,399,487.64	2,399,487.64	COA/PICE/CC AGG	11/18/2019	11/29/2019	11/29/2019	12/5/2019	12/5/2019	
CONSTRUCTION OF MULTI-PURPOSE BUILDING, TAGOOTOG, LAGANILANG, ABRA	Yes	Public Bidding		11/08/2019	11/18/2019	11/29/2019	11/29/2019					135 C.D	GAA 2020	2,474,382.80		2,474,382.80	2,399,344.68	2,399,344.68	COA/PICE/CC AGG	11/18/2019	11/29/2019	11/29/2019			
CONSTRUCTION OF MULTI-PURPOSE BUILDING, NAGAPARAN, DANGLAS, ABRA	Yes	Public Bidding		11/08/2019	11/18/2019	11/28/2019	11/29/2019					135 C.D	GAA 2020	2,474,490.85		2,474,490.85	2,403,033.43	2,403,083.43	COA/PICE/CC AGG	11/18/2019	11/29/2019	11/29/2019			
CONSTRUCTION OF MULTI-PURPOSE BUILDING, COSILI WEST, BANGUED, ABRA	Yes	Public Bidding		11/08/2019	11/18/2019	11/29/2019	11/29/2019	11/30/2019	12/9/2019			135 C.D	GAA 2020	2,968,578.83		2,969,878.83	2,880,792.37	2,880,792.37	COA/PICE/CC AGG	11/18/2019	11/29/2019	11/29/2019	11/30/2019	12/9/2019	
CONSTRUCTION (COMPLETION) OF ABRA DISTRICT ENGINEERING OFFICE, BANGUED, ABRA	Yes	Public Bidding		11/08/2019	11/18/2019	11/29/2019	11/29/2019	12/10/2019	12/5/2019			135 C.D	GAA 2020	9,899,606.00		9,899,606.00	9,702,155.00	9,702,155.00	COA/PICE/CC AGG	11/18/2019	11/29/2019	11/29/2019	12/5/2019	12/5/2019	
CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES INDUSTRIES AND ECONOMIC ZONES, DAGUROMAN-BUCAY ROAD IN SUPPORT OF COFFEE, FRUIT, CACAO AND HOMESTYLES INDUSTRIES, DAGUROMAN, BUCIDOC, SALLAPADAN AND BUCAY, ABRA	Yes	Public Bidding	10/31/2019	11/08/2019	11/18/2019	11/29/2019	11/29/2019	12/29/2019	12/27/2019			113 C.D	GAA 2020	18,299,981.80		18,299,981.80	18,869,980.82	18,869,980.82	COA/PICE/CC AGG	11/18/2019	11/29/2019	11/29/2019	12/29/2019	12/27/2019	
CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES INDUSTRIES AND ECONOMIC ZONES, JUNCTION SILEY SAN JUAN TO TINEG BOUNDARY LEADING TO THE COFFEE PLANTATIONS IN SUPPORT TO COFFEE INDUSTRY, TINEG, ABRA	Yes	Public Bidding	10/31/2019	11/08/2019	11/18/2019	11/29/2019	11/29/2019	12/26/2019	1/8/2019			98 C.D	GAA 2020	18,299,882.86		18,299,882.86	18,892,874.43	18,892,874.43	COA/PICE/CC AGG	11/18/2019	11/29/2019	11/29/2019	12/26/2019	1/8/2019	

REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE- SECONDARY ROADS, ABRA- KALINGA ROAD K0435+602- K0436+025, K0436+343- K0436+368, K0477+000- K0479+000, K0481+924- K0482+000, K0482+800, K0482+900	Yes	Public Bidding	10/31/2018	11/08/2019	11/18/2019	11/28/2019	11/29/2019	1/6/2019	1/6/2019					04 C D	GAA 2020	48,249,443.65	48,249,443.65	46,852,332.81	46,852,332.81	COA/PICE/CC AGG	11/18/2019	11/29/2019	11/29/2019	1/6/2019	1/6/2019	
CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES, LAMUNAN-ABLES ROAD IN SUPPORT OF COFFEE, FRUIT, HOMESTYLES INDUSTRY, DAGUOMAN, ABRA	Yes	Public Bidding	10/31/2019	11/08/2019	11/18/2019	11/29/2019	11/29/2019	12/8/2019	12/8/2019					04 C D	GAA 2020	18,299,922.87	18,299,922.87	18,609,471.68	18,609,471.69	COA/PICE/CC AGG	11/18/2019	11/29/2019	11/29/2019	12/8/2019	12/8/2019	
CONSTRUCTION OF 2-STORY 4-CLASSROOM SCHOOL BUILDING, DUGONG NHS, BUCAY, ABRA	Yes	Public Bidding	11/16/2019	11/22/2019	12/02/2019	12/12/2019	12/12/2019							167 C D	GAA 2020	12,726,882.27	12,726,882.27	12,348,294.34	12,348,294.34	COA/PICE/CC AGG	12/02/2019	12/12/2019	12/12/2019			
Total Alloted Budget of On-going Procurement Activities																1156080139										

Prepared by:

FERDINAND A. TADEO
 Engineer III
 Head, BAC Secretariat

Recommended for Approval by:

EDWIN T. BRINGAS
 OIC-Assistant District Engineer
 BAC Chairperson

APPROVED:

JOSELITO T. ARO
 District Engineer
 Head of the Procuring Entity